Works Access Permit

Registration Number: **R992642**

Utility Reference: Generic Car - Minor Excavation



1. Details of Proposed Work

Activity: Open Trenching, Pot Holing, Other (Specify Detail), Hand Digging Address: 838 Fergusson Drive, Upper Hutt Central, Upper Hutt, 5218 Location in road: Carriageway, Footpath, Berm, Nature Strip WAP valid period: 01 January 2024 to 31 December 2024

2. The Parties

Upper Hutt City Council being a body corporate in accordance with the Local Government Act 2002 ('the Corridor Manager;')

Wellington Water Alliance being an approved Utility Operator in accordance with submitting a request for access in accordance with that act;

Wellington Water Alliance being the agent of the Utility Operator submitting this request on behalf of the Utility Operator and in accordance with the Utility Operator's statutory rights ('the Applicant').

3. Attachments

Attachment 1 being the Schedule of Reasonable Conditions.

Attachment 2 being plan TMP showing the agreed service location.

4. Background

(a) The Utility Operator wishes to carry out the works stated on CAR Number R992642 and thereafter maintain the utility services established in the corridor;

(b) The Corridor Manager is required to provide a written consent in accordance with its governing legislation and to provide a schedule of reasonable conditions, if required, by the utility legislation under which the request for access has been made; and

(c) In accordance with the Code: Utilities' Access to the Transport Corridors and on behalf of the Corridor Manager, I give my written consent for access to the corridor at the agreed location and attach my schedule of reasonable conditions:


(d) In the case of State highways this Works Access Permit serves as the approvals required under sections 51 and 78 of the Government Roading Powers Act.


Signed




Date 21/12/2023

Phil Gollings acting pursuant to delegated authority.









CONDITIONS

General Conditions

1. The Utility Operator must:

(a) carry out all Work in Transport Corridors in accordance with the Code and KiwiRail's Specifications for Working in Railway Corridors;

(b) undertake all Works in compliance with the Acts of Parliament and mandated codes of practice that relate to their industry and the type of Work described within the plans and methodology submitted;

(c) install assets more or less in the location shown on the attached plans, and agree the exact location and position with the Road Corridor Manager before Work commences;

(d) locate any Utility Structures in the Road Corridor in the agreed position shown on the drawings and clear of the Carriageway, Road Corridor furniture and kerbs, drains, manholes, etc. Utility Structures agreed to be within the trafficable part of the Road are to be flush with the surface and designed to withstand full heavy Traffic loading (NZTA's HN-HO-72 Traffic Loading);

(e) provide a full description of the construction methodology, reinstatement, resurfacing and compaction and agree this with the Road Corridor Manager prior to Work commencing;

(f) make the Works available at all times for inspection by any person representing the Road Corridor Manager;

(g) if requested, pay the reasonable costs of the Road Corridor Manager in connection with the processing of this notice and for the monitoring and auditing of the Works; (See NZ Transport Agency Cost Structure under Clause 23)

(h) keep a full copy of the Works Access Permit/ Permit to Enter and Reasonable Conditions on the Work Site at all times during the Works;

(i) undertake remedial action on non-conforming Work within the timeframe set by the Road Corridor Manager, where reasonable and practicable;

(j) gain all the necessary consents, approvals and permits from the relevant statutory and regulatory authorities at its own cost;

(k) keep plans of the installed Work and make them available to the Railway Corridor Manager (in all cases) and Road Corridor Manager (on request);

(I) compensate the Road Corridor Manager for any damage or costs incurred to the Road Corridor due to the Work or for costs resulting from the removal of abandoned installations, Utility Structures, components and equipment that belong to the Utility Operator;

(m) repair all Road Corridor assets damaged as a result of the Works, should the Road

Corridor Manager determine these are necessary prior to the end of the Warranty period;

(n) restore to their original condition any surface or Utility Structure that was damaged or removed as a result of the Works;

(o) control the surface water channels so as to cause minimal interference to existing flows;

(p) fully restore the surface water channels at the completion of the Works;

(q) notify the Road Corridor Manager of any maintenance Work it proposes to undertake within the two-year Warranty period, PROVED

CAR Number: R992642

CAR R992642 Phil Gollings Upper Hutt City Council Page 1 Of 3 21 December 2023 (r) have in place an approved TMP for Roads and Motorways at least two days prior to Work commencing on the Work Site;

(s) provide the Road Corridor Manager with two Working Days' notice before commencement of Work on the Work Site;

(t) ensure that the Work is carried out under the control of a warranted supervisor as required by the Code of Practice for Temporary Traffic Management and ensure that there are sufficient people on site specifically to control the flow of Traffic through the site in accordance with the TMP;

(u) comply with instructions from an officer of the NZ Police Traffic Safety Branch or a duly authorised agent of the Road Corridor Manager in respect of Traffic management and safety;

(v) complete Works in the Road Corridor in one continuous operation (suspension of Works over five continuous days requires the prior written permission of the Road Corridor Manager);

(w) protect and maintain all Road Corridor signs, markers, signals, barriers and associated marking and replace them to the appropriate industry standard where they have been damaged by the Works;

(x) complete and submit a Works Completion Notice form when the Works are complete; and

(y) stop Work as necessary to meet the requirements of section 42 of the Heritage New Zealand Pouhere Taonga Act 2014.

- 2. Work must not take place on or near a State highway during and one day either side of a public holiday or public holiday weekend.
- Where otherwise required due to Traffic volumes or specific residential or Central Business З. District requirements, the hours of Work must be as specified in the Local Conditions and Special Conditions.
- The Warranty period starts from the date the Road Corridor Manager has given signed 4. acceptance that the Work is complete or otherwise as provided in Section 4.7.1.7 of the Code.
- Unless the Works stated in the WAP have started on the Work Site, the agreement relating 5. to the Works will only remain valid for six months from the date of approval on the Works Access Permit.
- The Road Corridor Manager must manage all applications relating to Road Corridor access in 6. accordance with the timeframes and processes in the Code.
- The Corridor Manager may: 7.

(a) assess the suitability of any action proposed by the Utility Operator during the Warranty period and impose Reasonable Conditions that will maintain the integrity of the Road assets;

(b) arrange for remedial Work to be done and recover the costs incurred from the Utility Operator, if the Utility Operator fails to take action within the agreed timeframe; and

(c) instruct the Utility Operator to stop Work and leave the Work Site (having made the site safe) if the Works are not complying with the relevant Reasonable Conditions including any plans, relevant conditions or specifications contained in the Code, or permission requirements.

CAR Number: R992642

APPROVEI CAR R992642 Phil Gollings Upper Hutt City Council Page 2 Of 3 21 December 2023

- 8. In granting this WAP, no vested right is created.
- 9. This WAP is not transferable without the written permission of the Road Corridor Manager.

Local Conditions

- 10. Refer to THE NATIONAL CODE OF PRACTICE for UTILITY OPERATORS ACCESS to TRANSPORT CORRIDORS and THE HUTT VALLEY LOCAL CONDITIONS
- 11. Cement stabilised basecourse to be used in trench.
- 12. As work is in CBD boundary TMP must be sent to Roading Inspector for approval before any physical work can begin.
- 13. Active traffic control at all times that work is taking place.
- 14. All temporary traffic signs and cones must be up before any physical work can begin.
- 15. When site is unattended over night all reasonable precautions must be made to ensure there is no hinderance to public traffic.
- 16. Compaction results to be loaded to CAR
- 17. photos of trench reinstatement to be loaded to CAR

Special Conditions

- 18. FINISH HEIGHT OF PAD MUST BE LEVEL WITH SURROUNDING SURFACES.
- 19. NO DEBRIS FROM EXCAVATION TO BE LEFT ON SITE.
- 20. NO STOCKPILING OF MATERIAL ON SITES UNLESS AUTHORISED BY CORRIDOR MANAGER.
- 21. CEMENT STABILISED BASECOURSE TO BE USED IN TRENCH DIRECTLY IN FRONT OF VEHICLE CROSSING.
- 22. FULL WIDTH OF FOOTPATH TO BE REINSTATED.
- 23. FULL REINSTATEMENT OF NEW VEHICLE CROSSING UP TO BOUNDARY.
- 24. LETTER DROP INFORMING ALL RESIDENTS WITHIN THE WORK SITE, 20 METERS BEFORE AND AFTER SITE AND DIRECTLY OPPOSITE SITE, OF THE NATURE OF THE WORK TO BE CARRIED OUT. CONTACT DETAILS FOR COMPLAINTS AND ANY OTHER RELEVANT INFORMATION CONTRACTOR DEEMS NECESSARY. TO BE DONE 24 HOURS PRIOR THE COMMENCEMENT OF WORK.

CAR Number: R992642

APPROVED CAR R992642 Phil Gollings Upper Hutt City Council Page 3 Of 3 21 December 2023

CAR UHCC Full Scope of Works Utility

	Utility			
Company	Wellington Water			
Contract Manager	Tim Harty			
Phone	021 451 104			
Email	Tim.harty@wellingtonwater.co.nz			
Contractor				
Company	Wellington Water alliance			
Contract Manager	Valitha Roos			
Phone	021 510 923			
Email	Valitha.roos@wellingtonwater.co.nz			
	Sub Contractor			
Company				

Company	
Name	
Phone	
Email	

Type of Work (Tick)					Minor	х
Location Road (Tick)	Carriageway	x	Footpath	х	Berm	х

Work Location

Physical Address

Various Locations / Streets within Upper Hutt City Region

Work Programme						
Start Date	01/01/2024	Completion Date	31/12/2024			
Duration of Work	24/7	Day / Night	366			
Hours of work						

Start Time Finish Time

Description of Activity

P3/P4 Minor excavation works including reinstatement not needing site specific:

• All work carried out may involve having 1 to 2man onsite including sub-contractors.

• All digging works can involve but not limited to hand digging or using a digger / hydro vac when required.

• Any works that are not reinstated will follow the reinstatement requirements.

ALL ROAD CLOSURES MUST HAVE RCA / TMC APPROVAL

All night works must have Noise Control Approval before the work can start. 6:00pm – 7:30am Mon-Sat, All time Sunday & Public Holidays

Note: All project works, or other work not covered under the Generic Tmp / Tmd will need site specific.

Confirmation is required from RCA to see if Generic covers main arterial roads or suburban shopping areas, Site Specific TMP maybe required.

Only approved contractors listed on Tmp are covered under Generic Car. ALL CONTRACTORS ARE TO NOTIFY THE RCA PRIOR TO CARRY OUT THEIR WORK ACTIVITY.

Repairs:

- Leaks 3 Water network leaks which covers repairs / replacement of council assets.
- Repair / replacement of Tobies / meters / hydrants / valves /potable services / mains that can be repaired on the same day.
- Locating or exposing buried tobies / lids / manholes.
- Repair / Replace Manhole frame and centres.
- Repair / Replace Stormwater and Wastewater laterals.
- Pothole to avoid damage to buried utility lines.

Crews and Sub contractors must adhere to the following:

- Ensure proper traffic and pedestrian management is in place.
- Set up correct Tmd to suit the work site.
- Complete a separate RCP form for every excavation.
- Safety induction is carried out as per RCP process.
- Ensure safety is always adhered to.
- Ensure all efforts are made to minimise disruption to residents, business, and pedestrians.
- Make sure relevant documents are onsite (utility plans).
- Mark out utility / council assets to carry out work above.
- Provide before photos showing a wide street view of location.
- Photo of repairs.
- Photo after the repair and how the site was left.
- Clear notes of what was repaired.
- Where possible reinstatement will be completed after excavation.
- Site is packed up and left clean and tidy.

Work Vehicles onsite at various stages of work but not limited to:

Standard work crew:

1 to 2 service vehicles equipped with beacons onsite along with any small plant and equipment to carry out maintenance work. Crews to set up own Tmd.

Service crews are equipped to set up the following Tmd's only.

Traffic management will be required if you do not carry correct signage.

CC1	F2.1
CC2	F2.2
CC3	F2.5
CC4	F2.6
CC5	F2.7
CC7	J2.16A
CC8	
CC9	
CC10	
CC11	
CC12	

Sub-contractors are to follow the Tmd criteria above, or if you do not have correct signage to set up own Tmd. Any Tmd not listed above will require external traffic management.

Extended crew when needed:

- Hydro Vac Truck / Digger / Jet Flusher / Mini combo maybe utilised to assist with repairing leaks.
- Traffic management vehicles if unable to set up own traffic.
- Reinstatement vehicles / plant where possible.

Reinstatement:

Note: all work not covered under the Generic Tmp / Tmd will need site specific.

Confirmation is required from RCA to see if Generic covers main arterial roads or suburban shopping areas, Site TMP maybe required.

- Reinstatement must be completed as per National code requirements.
- Photo of site upon arrival showing wide-street view.
- Photo of preparation/boxing, emulsion & final reinstatement.
- Compaction test must be supplied as per National code requirements.
- Photo of wide view shot of person holding clegg machine.
- Photo of each compaction test taken must be supplied showing close-up digital results.
- If work is postponed or cancelled; works will go ahead the next safe and practical date possible weather permitting.
- Uneven surface and speed restriction signage will need to be installed and the site will need to be monitored once within each 24-hour period and recorded on the site record and monitoring form.
- Sites left unattended must be fenced off as per National code requirements.
- Photo of site left unattended upon first establishing protective fencing.
- If for any reason a site has not been temp sealed, we must advise the Corridor Manager ASAP.
- Temporary surface must be installed within one working day and full reinstatement to be completed as soon as possible weather permitting.

Work Vehicles onsite at various stages of work but not limited to:

- 1 to 2 service vehicles equipped with beacons onsite along with any small plant and equipment to complete the work.
- Concrete truck / Hot Box Truck along with any small plant and equipment to complete the work.
- Digger / Roller.
- Tipper Truck.
- Traffic management vehicles if unable to set up own traffic.

WHEN ARE SITE SPECIFIC TMP'S NEEDED:

Site Specific TMP required depending on the work activities and impact. Works include:

- Entry to access Three Water Assets located at a major intersection, or within a live lane that will impact traffic flow.
- Burst water main / water leaks in the carriageway / intersections that will impact traffic.
- Hydrant / valve replacements in the carriageway that will impact traffic.
- Water / wastewater lateral replacements that involve trenching across the carriageway.
- All works within State Highways.
- All works within KiwiRail property, prior approval is required.
- All works that impact bus stops, including relocation, will need a site TMP.
- All works that impact a school during school hours.
- Road closures.

This also includes works that may have an impact on traffic and project work taking more than 1 day.

- ANY STATE HIGHWAY WORKS WILL BE AT THE DISCRETION OF WAKA KOTAHI TMC.
- All WORKS APPROVED BY WAKA KOTAHI TMC MUST THEN BE NOTIFIED TO THE TRAFFIC OPERATIONS CENTRE (TOC) PRIOR TO COMMENCEMENT AND POST WORK.
- WORKS ARE TO BE PLACED ON THE WEEKLY ROAD WORKS REPORT.

ALL COMPLETED WORKS MUST COMPLY TO WAP CONDITIONS AND ARE TO BE REINSTATED ACCORDING TO WTA STANDARDS.

Number of Cabinets/pedestals effected
Number of Structures effected (fully explain in
description of work)
Number of assets removed
Duration of Road / Lane Closure (circle)
Hours / Days
Duration of Footpath diversion (circle)
Hours / Days
Duration of property access restricted (circle)
Hours / Days

Quantities of proposed Work (use meters, items, hours and minutes to indicate);

Health and Safety Policy

Our Purpose

Creating excellence in regional water services for healthy communities

Our Vision

Our people, suppliers and affected parties go home healthy and safe

Our Beliefs

- · Health and safety is our top priority
- We look after ourselves; everyone takes personal responsibility for their own health and safety
- . We look out for each other, suppliers and the public; we make sure everyone is safe
- Wellington Water takes a methodical approach to health and safety; we continuously review our systems to ensure they are up-to-date and ensure that health and safety is foremost in infrastructure planning and design

Wellington

• We're committed to health and safety at all times; nobody walks past an unsafe activity or work site - we make it. safe

Our Commitments

Leadership

- · We make sure our people work in a safe environment
- We make sure our work sites are safe for suppliers, neighbours and the general public
- We empower our people to manage health and safety in all situations and to stop unsafe acts as they happen; we make sure there's a safe working environment before work continues
- We proactively identify and manage hazards and ensure safe behaviour
- We support the safe and early return to work of any of our people who are injured or sick, and support and follow up on anyone who is injured on a Wellington Water site
- We recognise staff and suppliers who practice excellence in health and safety

Systems

- We make sure our people have the training, skills and resources to work safely
- · We ensure infrastructure managed by Wellington Water is designed, constructed, operated and maintained safely, and will remain safe for our people, suppliers and the community
- We accurately record, investigate and report incidents and learn from them
- We monitor our health and safety performance and that of our suppliers as a basis for continuous improvement and identifying new and safer ways of working

Working with others

- Our suppliers are required to commit to our vision of our people and suppliers going home healthy and safe
- We make sure all suppliers working on behalf of Wellington Water have high quality health and safety systems in place

- We comply with and exceed all relevant legislation, regulations, codes of practice and industry standards
- We interpret health and safety broadly and work with all stakeholders to achieve our health and safety vision

DO LIM CRAMPTON LINE BIEDITIVE

Living Safely Policy

People at the heart of everything we do

Living safely is how we go about every aspect of our lives; all day, every day. It is more than work, it is about integrating our work, home and interests, our desire to get the best out of life, and to be the best we can. It is recognising our strengths and weaknesses, and making positive choices that benefit our wellbeing and way of life, including those of others in the communities in which we live and work.

We will:

- + Demonstrate our commitment through active and visible leadership
- Abide by a simple safety management system that encourages health and safety ownership by each and every individual
- . Incorporate health and safety into the way we design, plan and do our work
- · Work collaboratively with our subcontractors to meet the required health and safety standards
- + Enhance our health and safety skills and behaviours through training and development
- + Foster a culture of reporting, learning and sharing
- Be empowered to maintain a safe and healthy workplace
- · Promote a positive health and wellbeing mindset
- · Meet or exceed relevant standards and legal requirements
- · Set measurable objectives and targets to ensure continual improvement.

CW Bruyn

Managing Director



ROAD SPACE BOOKING

Address:					
Contractor:					
Dates & Times (attended):	From:			То:	
Dates & Times (unattended):	From:			То:	
Generic TMP used:					
Diagram (s) used:					
CAR #					
Work Ad	tivity and	Reasons	TTM to re	main in	place:
Contractor Name:					
Contractors Signature:					
TMC Approval:					

Please attach photos of site active site set up (these photos are to include both ends of the site (inclusive of any side roads), pedestrian/cycle management and the working area.





RCA consent (eg CAR/WAP) and/or RCA contract reference

TRAFFIC MANAGEMENT PLAN (TMP) – FULL FORM

Use this form for complex activities. Refer to the NZ Transport **Agency's** Traffic control devices manual, part 8 Code of practice for temporary traffic management (CoPTTM), section E, appendix A for a guide on how to complete each field.

		Contractor (Working space): As per attached list		Principal <i>(Client)</i> : Wellington Water				
reference	Contractor (TTM):RCA:As per attached listUpper Hutt City Council							
			Hou	House no./RPs		Spood Limit		
Location details and road			From and to		level	Speed Limit		
characteristics	Various within the Upper Hutt City Region			Various	01	30/40/50/60 /70/80km/h		
	AADT		Peak f	lows				
	Traffic details Various (main route)		Start AM 5:30am PM 4:00pm			End		
						9:00am		
× ,						7:00pm		

Description of work activity	
------------------------------	--

P3/P4 Minor excavation works including reinstatement not needing site specific:

• All work carried out may involve having 1 to 2man onsite including sub-contractors.

• All digging works can involve but not limited to hand digging or using a digger / hydro vac when required.

Any works that are not reinstated will follow the reinstatement requirements.

ALL ROAD CLOSURES MUST HAVE RCA / TMC APPROVAL

All night works must have Noise Control Approval before the work can start. 6:00pm – 7:30am Mon-Sat, All time Sunday & Public Holidays

Note: All project works, or other work not covered under the Generic Tmp / Tmd will need site specific.

Confirmation is required from RCA to see if Generic covers main arterial roads or suburban shopping areas, Site Specific TMP maybe required.

Only approved contractors listed on Tmp are covered under Generic Car.

ALL CONTRACTORS ARE TO NOTIFY THE RCA PRIOR TO CARRY OUT THEIR WORK ACTIVITY.

Repairs:

- Leaks 3 Water network leaks which covers repairs / replacement of council assets.
- Repair / replacement of Tobies / meters / hydrants / valves /potable services / mains that can be repaired on the same day.
- Locating or exposing buried tobies / lids / manholes.
- Repair / Replace Manhole frame and centres.
- Repair / Replace Stormwater and Wastewater laterals.
- Pothole to avoid damage to buried utility lines.



21 December 2023

Traffic control devices manual part 8 CoPTTM

Section E, appendix A? Traffic management plans



- Ensure proper traffic and pedestrian management is in place.
- Set up correct Tmd to suit the work site.
- Complete a separate RCP form for every excavation.
- Safety induction is carried out as per RCP process.
- Ensure safety is always adhered to.
- Ensure all efforts are made to minimise disruption to residents, business, and pedestrians.
- Make sure relevant documents are onsite (utility plans).
- Mark out utility / council assets to carry out work above.
- Provide before photos showing a wide street view of location.
- Photo of repairs.
- Photo after the repair and how the site was left.
- Clear notes of what was repaired.
- Where possible reinstatement will be completed after excavation.
- Site is packed up and left clean and tidy.

Work Vehicles onsite at various stages of work but not limited to:

Standard work crew:

1 to 2 service vehicles equipped with beacons onsite along with any small plant and equipment to carry out maintenance work. Crews to set up own Tmd.

Service crews are equipped to set up the following **Tmd's** only.

Traffic management will be required if you do not carry correct signage.

CC1	F2.1
CC2	F2.2
CC3	F2.5
CC4	F2.6
CC5	F2.7
CC7	J2.16A
CC8	
CC9	
CC10	
CC11	
CC12	

Sub-contractors are to follow the Tmd criteria above, or if you do not have correct signage to set up own Tmd. Any Tmd not listed above will require external traffic management.

Extended crew when needed:

- Hydro Vac Truck / Digger / Jet Flusher / Mini combo maybe utilised to assist with repairing leaks.
- Traffic management vehicles if unable to set up own traffic.
- Reinstatement vehicles / plant where possible.







Reinstatement:

Note: all work not covered under the Generic Tmp / Tmd will need site specific.

Confirmation is required from RCA to see if Generic covers main arterial roads or suburban shopping areas, Site TMP maybe required.

- Reinstatement must be completed as per National code requirements.
- Photo of site upon arrival showing wide-street view.
- Photo of preparation/boxing, emulsion & final reinstatement.
- Compaction test must be supplied as per National code requirements.
- Photo of wide view shot of person holding clegg machine.
- Photo of each compaction test taken must be supplied showing close-up digital results.
- If work is postponed or cancelled; works will go ahead the next safe and practical date possible weather permitting.
- Uneven surface and speed restriction signage will need to be installed and the site will need to be monitored once within each 24-hour period and recorded on the site record and monitoring form.
- Sites left unattended must be fenced off as per National code requirements.
- Photo of site left unattended upon first establishing protective fencing.
- If for any reason a site has not been temp sealed, we must advise the Corridor Manager ASAP.
- Temporary surface must be installed within one working day and full reinstatement to be completed as soon as possible weather permitting.

Work Vehicles onsite at various stages of work but not limited to:

- 1 to 2 service vehicles equipped with beacons onsite along with any small plant and equipment to complete the work.
- Concrete truck / Hot Box Truck along with any small plant and equipment to complete the work.
- Digger / Roller.
- Tipper Truck.
- Traffic management vehicles if unable to set up own traffic.

WHEN ARE SITE SPECIFIC **TMP'S** NEEDED:

Retrospective Site Specific TMP required depending on the work activities and impact. Works include:

- Entry to access Three Water Assets located at a major intersection, or within a live lane that will impact traffic flow.
- Burst water main / water leaks in the carriageway / intersections that will impact traffic.
- Hydrant / valve replacements in the carriageway that will impact traffic.
- Water / wastewater lateral replacements that involve trenching across the carriageway.
- All works within State Highways.
- All works within KiwiRail property, prior approval is required.
- All works that impact bus stops, including relocation, will need a site TMP.
- All works that impact a school during school hours.
- Road closures.

This also includes works that may have an impact on traffic and project work taking more than 1 day.

- ANY STATE HIGHWAY WORKS WILL BE AT THE DISCRETION OF WAKA KOTAHI TMC.
- All WORKS APPROVED BY WAKA KOTAHI TMC MUST THEN BE NOTIFIED TO THE TRAFFIC OPERATIONS CENTRE (TOC) PRIOR TO COMMENCEMENT AND POST WORK.
- WORKS ARE TO BE PLACED ON THE WEEKLY ROAD WORKS REPORT.

ALL COMPLETED WORKS MUST COMPLY TO WAP CONDITIONS AND ARE TO BE REINSTATED ACCORDING TO WTA STANDARDS.









RCA consent (eg CAR/WAP) and/or RCA contract reference

Planned work program	nme								
Start date	01/01/2024	Time	See Below	End date	31/12/2024	Time	See Below		
Consider significant	Residential Roads								
stages, for example:	Installation: 7:00am – 7:30am or whenever site is installed.								
road closures	Site Active: 7:30am – 17:30pm								
 detours no activity	Site Removal: 17:30pm – 18:00pm								
periods.	NIGHTWORKS ARE NOT PERMITTED IN RESIDENTIAL AREAS								
	Main Road								
	Installation: 9:00am -9:30am or whenever site is installed								
				tive: 9:30am	•				
		otollativ		oval: 15:30pi					
	IF 1.	Stallatio	•	- 19:30pm or tive: 19:30pm	whenever site is installed				
				moval: 5:00ai					
			She he	110 val. 5.00al	11 0.00din				
			И	orks near sci	hools				
	No we		e completed	between sch	ool drop off & pick up tim	ies:			
Between 8.30am – 9.30am & 2.30pm – 3.30pm									
	Only approved contractors listed on Tmp are covered under Generic Car.								
	only approved contractors instea on thip are covered under Generic cal.								
					orks – a <u>Road Space Boo</u>				
	and email notification to	o the TN		r access mar e left unatter	nager will be required for a	any works	s required to		
	Road Space Booking	MUST			iucu.				
	Location/Addres	SS	IAN 0	(GEN	AFM PER	NH.	, it h		
	Dates/Times of	works –	attended & u	nattended					
	 TMP & Diagram(s) used Reasons for works/TTM remaining in place, longer than 1 day Photos of the active site set up (these photos are to include both ends of the site (inclusive of any side roads), pedestrian/cycle management and the working area. A site specific TMP is required for/when: The generic TMD does not suit/fit the site A road closure or one way system (partial road closure) Removal of mobility parking Bus lane only closed Roads of Significance 								
	3 .				/IC prior to leaving on an un	attended	site.		
	F2.16 requires TMC appro	oval prio	r to installing	on both attend	led and unattended sites.				
					d for use whilst site is unatte AL operated system so cann				
	Any changes to the approv	ved_TMI	^{>} must be doo	umented on th	ne Onsite Record.				
				FD					





i.	_1		-5	
	1	lſ		
21	206	n	S	
	*	-	-IIr	

RCA consent (eg CAR/WAP) and/or RCA contract reference

Parking Restrictions:

Parking restrictions will be installed where required 12-24hrs prior to works commencing. Parking restriction signage is to show actual work times and dates.

INFORMATION ONLY: vehicles may require towing.

Upper Hutt City Council to be contacted 04 527 2169

All related towing fees will be directed to the contractor. Towing authority is not approved as part of the TMP process.

Kerb Side Collection:

Kerb side collection occurs Monday to Friday. Refer to the attached kerb side collection schedule. Works to halt when kerb side collection vehicle is working in the area or onsite personnel to assist with the collection.

- A risk assessment is to be applied prior to selecting/installing TMDs.
- Checking-process-for-GTMPs checklist form (attached) is to be completed prior to using the GTMP.

Reinstatement:

- Wellington Water is responsible for managing the aftercare for all temporary surface contact 04 912 4470 or email: <u>landaccess@wellingtonwater.co.nz</u>.
- Reinstatement must be completed as per National code requirements.
- Compaction test must be supplied as per National code requirements.
- If work is postponed or cancelled; works will go ahead the next safe and practical date possible weather permitting.
- Sites left unattended need to be monitored once within each 24-hour period and recorded on the site record and monitoring form.
- Sites left unattended must be fenced off as per National code requirements.
- Reinstatement is to be planned same day or as soon as practicably possible. Pedestrian
 management (remaining on the path/berm) and shoulder closures can remain in place with fencing.
 Any works requiring pedestrian diversion onto the road or larger than a Shoulder Closure must be
 backfilled to road level with aftercare left in place or temporary sealed.

Work Vehicles onsite at various stages of work but not limited to:

- 1 to 2 service vehicles equipped with beacons onsite along with any small plant and equipment to
- complete the work.
- Concrete truck / Hot Box Truck along with any small plant and equipment to complete the work.
- Digger / Roller.
- Traffic management if unable to set up own traffic.
- Reinstatement vehicles / plant.

APPROVED CAR R992642



Phil Gollings

0	WAKA KOTAHI
-	WAKA KOTAHI NZ TRANSPORT AGENCY

`_lir

RCA consent (eg CAR/WAP) and/or RCA contract reference

Type of road	On shoulder or roadside – no time limit	On live lane – up to 5 minutes	Over 5 minute
Low volume (less than 500vpd) category A or B road environment		a practising STMS of any category, and in the interim until the warrants	
Category A	Spotter optional – can be one person activity	Spotter required – minimum two person activity	
		practising STMS of any category, I in the interim until the warrants are	
	Road level	Onsite control	
	Level 1 road	TC, TC-Inspector or STMS	
	Level 2 road	L2/3 STMS, STMS-NP, or TC- Inspector	Inspection not
Category B	Spotter optional – can be one person activity	Spotter required – minimum two person activity	permitted.
		a practising STMS of any category, and in the interim until the warrants Onsite control	Must use a mobile, semi- static, or static closure.
	Level 1 road	TC, TC-Inspector or STMS	
	Level 2 road (shoulder, roadside or on the lane with speed 60km/h or less)	L2/3 STMS, STMS-NP or TC- Inspector	
	Level 2 road (on the lane with speed 70km/h or more)	L2/3 STMS or STMS-NP	
Category C	Spotter optional – can be one person activity: Onsite control must be by either a practising STMS (C) or an Inspector (and in the interim until the warrants are phased out, a L2/3 STMS, STMS-NP, or TC- Inspector).	Inspection not permitted. Must use a mobile, semi-static, or static closure.	



21 December 2023

Traffic control devices manual part 8 CoPTTM

Section P, appendix A? Traffic management plans Page 6

General rules (apply to all the above) Inspectors must move to avoid traffic. They must not expect traffic to move or slow down to avoid them.
There must be CSD to the Inspector when on the live lane.
On busy roads where traffic volumes and speed affect access to the live lane, peak periods should be avoided or a higher level of TTM considered.
Crossing a level LV, 1 or 2 road does not constitute being on a live lane but crossing a level 3 road does, unless a pedestrian crossing facility is being used. Vehicle
Advance warning in the form of an inspection vehicle fitted with one and preferably two amber flashing beacons and a rear-mounted sign indicating the type of activity taking place must be positioned in advance of the inspection site.
A vehicle is not required on a level LV or level 1 road with a permanent speed of less than 65km/'h If the inspector remains on a footpath.
On roads with a permanent speed of less than 65km/h an amber flashing beacon is not required on the vehicle if the inspector or non-invasive works is on an unsealed shoulder (or further away from the carriageway - including a footpath).
Spotter
A spotter is not required for inspections and non-invasive works on level LV roads.
Unless otherwise approved by the RCA, all inspections on the live lane of level 1 and level 2 roads require a spotter. The RCA may provide a list of level 1 roads, times and/or activities suitable for inspection by a single inspector (eg where no level LV roads have been declared by the RCA)
Where an unaccompanied inspector is not able to maintain adequate attention (eg due to work tasks or poor visibility), a spotter will be required or another type of traffic management operation used.

Road aspects affected (delete either Yes or No to show which aspects are affected)						
Pedestrians affected? Potentially Property access affected? Potentially Traffic lanes affected? Potentially						
Cyclists affected? Potentially Restricted parking affected? Potentially Delays or queuing likely?				Potentially		

Proposed traffic management methods





21 December 2023

Section P, appendix A? Traffic management plans

	 STMS to contact Metlink (0800 801 700) for any works including installing a TSL on a bus route or impacting bus stops 30mins prior to installation.
	 STMS to contact WTOC (0800 869 286) for any works affecting or close to traffic signals 30 mins prior to installation.
	Once on site, the TMP will be implemented as follows:
	 Identify public safety and site safety hazards and how they will be addressed and place on the hazard document for 'toolbox' briefing
	STMS to check the TMP is appropriate to the worksite.
	 All vehicles are to have correct signage and flashing beacons. They also need to have continuous and appropriate communication with the STMS and each other on an agreed channel at all times
	• Work vehicles required on site will be parked within the site or parked legally nearby.
	Mobile Operations or inspection activities may be required to turn on/off water valves.
nstallation includes parking of lant and materials torage)	Layout Procedure Installation of the site will be done under a level 1 mobile closure with appropriate work vehicles and crew.
iuraye)	
	• A site drive through will be conducted first to confirm layout, conditions and environment are all appropriate for works to proceed.
	 Vehicle positioning will be as far to the left as practical and the installation vehicle will be stationary at the installation of each sign, with activity occurring only on the non-traffic side of th vehicle.
	 Advanced warning signage will be installed first on the left, followed by progressive signage installation in a 'loop' fashion around the site area.
	 Once ALL signage for the site has been installed delineation and direction signage will be installed in the following order;
	Longitudinal Delineation (Along the lane)
	Tapers (Shifting) & RD6 signage
	Tapers (Merging) & RD6 signage
	Once all delineation is installed and prior to personnel, vehicle, plant and machinery populating the worksite, a drive through check must be performed by the STMS to ensure the site has been set up as per the selected TMDs, this should include the checking of worksite layout distances.



Section P, appendix A. Traffic management plans Page 8

AGENCY	and/or RCA contract reference				
	An STMS or delegated TC/TMO must be onsite at all times.				
	TC/STMS to assist pedestrians/cyclists/driveways and any resident/business driveways.				
	For Stop/Stop and Stop/Go setups, cyclists will be sent prior to any vehicles.				
	STMS/TC will complete 2 hourly site checks and document on the onsite record.				
	 Where Mobility Parking is affected alternative to be provided (same side of road, as close as possibl TM personnel to assist and guide users as required 				
	Works near Signals:				
	Any affected signal loops must be notified to WTOC during the pre-installation call to allow them to adjust signal management.				
	Works near Pedestrian Crossings:				
Attended (day)	TC's to guide pedestrians through/around the closure.				
	Works near a Bus Stop:				
	Bus stop integrated into MTC Stop Point				
	TC's on stop/go are to stop each bus and assist with loading & unloading of passengers as required.				
	 Bus stop signage is to direct pedestrians towards the stop point 				
	Bus stop relocated away from site				
	 Bus stop signage is be placed to show patrons where the relocation is. 				
	TM personnel to assist and guide bus patrons as required				
	Temporary bus stop signage is to be used				
	Parking restrictions are to be in place at the relocated bus stop				
	Works near a School:				
	No work to be completed between school drop off & pick up times:				
	Between 8.30am – 9.30am & 2.30pm – 3.30pm				
	 An STMS or delegated TC/TMO must be onsite at all times. 				
	TC/STMS to assist pedestrians/cyclists/driveways and any resident/business driveways.				
	For Stop/Stop and Stop/Go setups, cyclists will be sent prior to any vehicles.				
	• STMS/TC will complete 2 hourly site checks and document on the onsite record.				
	Additional lighting may be required/supplied.				
	Noise will be kept to a minimum where possible.				
	 Where Mobility Parking is affected alternative to be provided (same side of road, as close as possib TM personnel to assist and guide users as required 				
	Works near Signals:				
Attended (night)	 Any affected signal loops must be notified to WTOC during the pre-installation call to allow them to adjust signal management. 				
	Works near Pedestrian Crossings:				
	TC's to guide pedestrians through/around the closure.				
	Works near a Bus Stop:				
	Bus stop integrated into MTC Stop Point				
	• TC's on stop/go are to stop each bus and assist with loading & unloading of passengers as required.				
	Bus stop signage is to direct pedestrians towards the stop point				
	Bus stop relocated away from site				
	Bus stop signage is be placed to show patrons where the relocation is.				
	TM personnel to assist and guide bus patrons as required				
	Temporary bus stop signage is to be used				
	Parking restrictions are to be in place at the relocated bus stop				
	CAR R992642				
attic contract of the	Phil Gollings				
anic control devices m	panual part 8 CoPTTM Section E, appendix A: Traffic management plans Edition 4, April 202 Page 9				
	100000 a				
	21 December 2023				

WAKA KOT NZ TRANSPORT AGENCY	TAHI Image: Marcon Sector RCA consent (eg CAR/WAP) and/or RCA contract reference			
	Where hazards are present an appropriate aftercare closure would be installed as required.			
	Contractor to perform risk assessment on site and determine if additional lighting sources are required.			
	• A site check must be completed a minimum of once every 24hrs or as required due to adverse weather or complaints.			
Unattended (day)	 <u>Road Space Booking</u> (attached), CAR and email notification to the TMC & Corridor access manager will be required for any works required to be left unattended. 			
	Use of Traffic Signals (F2.17) & F2.4 must be approved by TMC prior to leaving on an unattended site.			
	• F2.16 requires TMC approval prior to installing on both attended and unattended sites			
	 e-STOPs – ATMS 02, ATMS 03 & ATMS 05 are not permitted for use whilst site is unattended – e- STOPs must be manned at all times. e-Stops are a remote control MANUAL operated system so cannot physically operate when unattended. 			
	 Unattended site for concrete setting maybe left as required in footpath, berm or shoulder using F2.1, F2.2, F2.3, F2.7. must be approved prior by TMC. 			
Unattended (night)	As per Unattended (day)			
	A detour route is not required or approved in the TMP			
	Does detour route go into another RCA's roading network? No			
Detour route	If Yes, has confirmation of acceptance been requested from that RCA? No			
	Note: Confirmation of acceptance from affected RCA must be submitted prior to occupying the site.			
	STMS to contact Metlink (0800 801 700) upon site removal			
	STMS to contact WTOC (0800 869 286) upon site removal.			
	Work plant / vehicles to be removed from site before closure is removed			
	Removal of the site will be done under a level 1 mobile closure with appropriate work vehicles and crew.			
Removal	 Workspace delineation to be removed first (by either removing to the kerb for later collection or directly onto a stationary working vehicle) 			
	2. Centreline delineation may now be removed using the same method as installation			
	 Once all delineation is removed – sign removal may commence in a clockwise 'loop' fashion (leaving advanced warning signage in place till last) 			
	4. A full site check being conducted prior to site departure.			
	The STMS will carry out the final check before leaving the site.			
Proposed TSLs (see	TSL decision matrix for guidance)			

•	· · · · · · · · · · · · · · · · · · ·			
	TSL details as required Approval Temporary Speed Limits (TSL) of Section 7 of Land Transport Rule: Setting of Speed Limits 2022. (additional rows may be added if required)	Times (From and to)	Dates (Start and finish)	Diagram ref. no.s (Layout drawings or traffic management diagrams)
Attended day/night	A temporary maximum speed limit is hereby fixed for motor vehicles travelling over the length of situated between(house no./RP) and (house no./RP) on(street or road name) STMS to document on the Onsite Record daily.	24hrs	01/01/2024 To 31/12/2024	F2.11, F2.12, F2.13, ATMS02, F2.14, ATMS04, F2.22, F2.15, F2.16, F2.17, F2.18, F2.19, F2.20, F2.21, F2.30, F2.31, F2.8, F2.9, ATMS03, J2.19a, J2.20a, J2.20b, J2.20c, J2.20d, J2.20e,
	CAR R992642 Phil Gollings			

Traffic control devices manual part 8 CoPTTM

Section E, appendix A? Traffic management plans Page 10

WAKA NZ TRAN AGENCY	KOTAHI Image: Constant (eg CAR/WAP) SPORT and/or RCA contract reference	
Unattended day/night	A temporary maximum speed limit is hereby fixed for motor vehicles travelling over the length of	F2.1, F2.2, F2.3,F2.7,F2.8, F2.9,F2.11, F2.12,F2.13,F2.16 ,F2.17, F2.18, F2.19,F2.20,F2.26, F2.27, F2.28, F2.29, F2.30, F2.31, J2.20a, J2.20b, J2.20c, J2.20d J2.20e, ATMS02, ATMS03
TSL duration	Will the TSL be required for longer than 12 months? If yes, attach the completed checklist from section I-18: Guidance on TMP Monitoring Processes for TSLs to this TMP.	No


Positive traffic management measures





21 December 2023

Section E, appendix A. Traffic management plans Page 11





Section E, appendix A. Traffic management plans Page 12

WAKA KOT NZ TRANSPORT AGENCY	AHI Image: RCA consent (eg CAR/WAP) and/or RCA contract reference	
Generic contingencies for: • major incidents • pre planed detours. <i>Remove any options</i> <i>which do not apply to</i> <i>your job</i>	 Major Incident A major incident is described as: Fatality or notifiable injury - real or potential Significant property damage, or Emergency services (police, fire, etc) require access or control of the site. 	 Actions The STMS must immediately conduct the following: stop all activity and traffic movement secure the site to prevent (further) injury or damage contact the appropriate emergency authorities render first aid if competent and able to do so notify the RCA representative and / or the engineer under the guidance of the officer in charge of the site, reduce effects of TTM on the road or remove the activity if safe to do so re-establish TTM and traffic movements when advised by emergency authorities that it is safe to do so
	Incident An incident is described as: • excessive delays - real or potential • minor or non-inquiry accident that has the potential to affect traffic flow • structural failure of the road.	 Comply with any obligation to notify WorkSafe. Actions The STMS must immediately conduct the following: stop all activity and traffic movement if required secure the site to prevent the prospect of injury or further damage notify the RCA representative and / or the engineer STMS to implement a plan to safely remove TTM and to establish normal traffic flow if safe to do so re-establish TTM and traffic movements when it is safe to do so and when traffic volumes have reduced.
	Detour If because of the on site activity it will not be possible to remove or reduce the effects of TTM once it is established a detour route must be designed. This is likely for: • excessive delays when using an alternating flow design for TTM • redirecting one direction of flow and / or • total road closure and redirection of traffic until such time that traffic volumes reduce and tailbacks have been cleared. The risks in the type of work being undertaken, the risks inherent in the detour, the probable duration of closure and availability and suitability of detour routes need to be considered. The detour and route must be designed including: • pre approval form the RCA's whose roads will be used or affected by the detour route • ensure that TTM equipment for the detour signs etc are on site and pre installed.	 Actions When it is necessary to implement the pre-planned detour the STMS must immediately undertake the following: Notify the RCA and / or the engineer when the detour is to be established Drive through the detour in both directions to check that it is stable and safe Remove the detour as soon as it practicable and safe to do so and the traffic volumes have reduced and tailbacks have cleared Notify the RCA and / or the engineer when the detour has been disestablished and normal traffic flows have resumed.

Section Papendix A?Traffic management plans Page 13

CAR R992642 Phil Gollings

WAKA KOT	AHI ARCA consent (eg CAR/WAP) and/or RCA contract reference			
	Note also the requirements for no interference at an accident scene:			
	In the event of an accident involving serious harm the STMS must ensure that nothing, including TTM equipment, is removed or disturbed and any wreckage article or thing must not be disturbed or interfered with, except to:			
	 save a life of, prevent harm to or relieve the suffering of any person, or 			
	 make the site safe or to minimise the risk of a further accident; or 			
	 maintain the access of the general public to an essential service or utility, or 			
	 prevent serious damage to or serious loss of property, or 			
	• follow the direction of a constable acting in his or her duties or act with the permission of an inspector.			
Other contingencies to be identified by	This will be determined on a case-by-case basis. Where achievable works will stop until emergency or delays have been cleared.			
the applicant (i.e. steel plates to quickly cover excavations)	Should signals or e-STOPs fail – Manual Traffic Control is to be installed immediately (refer to F2.14 & F2.22).			

Authorisations						
Parking restriction(s) alteration authority	Will controlled street parking be affected?	Yes (potentially)	Has approval been granted?	N/A		
	Where Mobility Parking is affected alternat personnel to assist and guide users as req		d (same side of road, as close as pos	sible), TM		
Authorisation to work at permanent	Will portable traffic signals be used or permanent traffic signals be changed?	Yes (potentially)	Has approval been granted?	No		
traffic signal sites	WTOC to be notified 30 mins prior to site insta	llation and upon re	emoval.			
Road closure	Will full carriageway closure continue for more than 5 minutes (or other RCA stipulated time)?	No	Has approval been granted?	No		
authorisation(s)	N/A					
Bus stop relocation(s) –	Will bus stop(s) be obstructed by the activity?	Yes (potentially)	Has approval been granted?	No		
closure(s)	Pre-approval required from Metlink for any works obstructing bus stops. Metlink will be notified 30 mins prior to installation and upon removal.					
Authorisation to use portable traffic signals	Make, model and description/number 62 63 64 64 64 65	Portable Traff 27 - 1, 627 - 28 - 1, 628 - 29 - 1, 629 - 30 - 1, 630 - 31 - 1, 631 -	2 2 2 2 2			
	NZTA compliant? Yes	•				

EED			
Is an EED applicable?	EED is not required	EED attached?	EED is not required

Delay calculations/trial plan to determine potential extent of delays



21 December 2023

Section Papendix A?Traffic management plans Page 14

1	AKA KOTAHI Arc RCA consent (eg CAR/WAP) ZTRANSPORT and/or RCA contract reference	
e-STOP	Stop Go Closures:	
	up to 5 minutes can be expected due to the nature of the TTM implemented. The STMS is to take measures to ensure of der 5 minutes at all times, and queues do not extend past the advance warning signage.	delays
lf delays	re occurring or excessive queueing is apparent, the STMS is to implement one of the following contingency plans;	
1)	Traffic Metering	
ĺ	Send only a specific amount of vehicles per side instead of clearing the entire queue	
2)	Pause works and open site	
	Make the site safe, remove plant and vehicles from the carriageway and open the tapers	
3)	Prioritise high flow route	
	Send vehicles from the approach with the highest flow first. Hold side street traffic for slightly longer if required.	
4)	Install additional signage	
	Install T2A/T234 "Warning – Hidden Queue" signage up to 2xB from the initial advance warning signage for additional advance warning	
STMS w	continuously monitor for delays – TMC will be notified of any excessive delays.	
Public r	tification plan	

A letter drop to residents and businesses is to be completed 5 working days prior to works commencing.
WTOC notification for any works which are in close proximity to traffic signals and/or for a communications plan on permanent VMS within Upper Hutt City region.

Public notification plan attached? No

On-site monitoring p	lan
	An STMS or delegated TC/TMO will be on site at all times.
Attended (day and/or night)	2 Hourly Site Checks to be documented on the on-site record.
	STMS/TC to monitor and assist pedestrians, cyclists and driveways when needed.
Unattended (day and/or night)	Unattended site to be checked at least once every 24 hours with site check frequency increasing in the case of inclement weather or complaints.
	If temporary signals are used (F2.17) site checks are to be completed 2hourly or as required due to inclement weather or complaints.

Method for recording daily site TTM activity (eg CoPTTM on-site record)

- Hazard ID sheet
- CoPTTM on-site record.
- Checking process for Generic TMPs form to be completed prior to set up of a worksite when using this TMP.

Site safety measures

- All visitors/contractors to be inducted and hazard ID completed
- PPE gear to be worn by all on site
- Toolbox meeting to be held prior to work commencing.
- Arm bars to be installed around the work area.
- STMS/TC to monitor and assist pedestrians, cyclists and driveway access at all times when required.
- Pedestrian ramps to be installed when required.

Tomporony cofety	Will a temporary safety barrier system be used at this worksite?	No		the temporary safety barrier by an installation designer ar		N/A
Temporary safety barrier system	System be used at this worksite?			ently reviewed as being fit for		
, , , , , , , , , , , , , , , , , , ,	Statement from temporary safety	safetycharrier installation des		ner attached	N/A	
	Phil	Gollinas				

21 December 2023

Traffic control devices manual part 8 CoPTTM

Section E, appendix A. Traffic management plans Page 15



Other information

LEVEL 1 LAYOUT DISTANCES TABLE

	manent speed limit or RCA- ignated operating speed (km/h)	≤50	60	70	80	90	100
	ffic signs						
Α	Sign visibility distance (m)	50	60	70	80	90	100
В	Warning distance (m)	50 or 30*	80	105	120	135	150
C	Sign spacing (m)	25 or 15*	40	50	60	70	75
Saf	ety zones						
D	Longitudinal (m)	10 or 5*	15	30	45	55	60
Ε	Lateral (m)	1	1	1	1	1	1
Tap	bers				10 		
G	Taper length (m)*	30	50	70	80	90	100
Κ	Distance between tapers (m)	40	50	70	80	90	100
Del	ineation devices						
Cor	ne spacing in taper (m)	2.5	2.5	5	5	5	5
Cor	e spacing: Working space (m)	5	5	10	10	10	10
n # C	arger minimum distances apply on a ninimum distances may be applied of n non-state highways with speeds e used when there are road environ	on other roads 50km/h or les	to accor is, a 10m	nmodate r taper (wi	oad enviro th cones a	onment co t 1m centr	nstraint es) may

10m shoulder taper is permitted (with at least 5 cones at no greater than 2.5m centres). A taper of 30m (with cones at 2.5m centres) must be used where manual traffic control

(stop/go), portable traffic signals or priority give way are employed.

Lan	e widths								
Spe	ed (km/h)	30	40	50	60	70	80	90	100
F	Lane width (m)	2.75	2.75	3.0	3.0	3.25	3.25	3.5	3.5

Except for delineation device spacings, which are maximum values, the distances specified in the above tables are minimum values.

Attached Diagrams

Pedestrian Management

- 1. CC1 Works on berm or footpath
- 2. CC2 Traffic not crossing road centre
- 3. CC3 Works on berm or footpath vehicle parked on berm
- 4. CC4 Footpath diverted onto shoulder or parking lane
- 5. CC5 Footpath Controller
- 6. ATMS05 Pedestrian Escort (1st Choice) F2.1 – Pedestrian Diversion (berm) (2nd Choice) F2.1 – Pedestrian Diversion (berm) (2nd Choice) PPROVED
- 7.
- 8. F2.2 Pedestrian Diversion (berm) (3rd Choice) il Gollings

Traffic control devices manual part 8 CoPTTM

Section E, appendix A. Traffic management plans Page 16



RCA consent (eg CAR/WAP) and/or RCA contract reference

- 9. F2.3 Pedestrian Diversion (carriageway) (4th Choice)
- 10. F2.4 Footpath Closed (5th Choice) Requires TMC approval

Works on berm/shoulders/Lane Width Reduction

- 11. F2.5 Works on berm
- 12. F2.6 Works on parking lane
- 13. F2.7 Shoulder Closure
- 14. F2.11 Lane Width Reduction
- 15. F2.12 Lane Width Reduction (median)

Inspection Activities

- 16. F4.10 Inspection Activity
- 17. ATMS07 Inspection Activity Centre of Road

Lane Closures/Diversions/e-STOP/MTC/Traffic Lights/Centre of Road

- 18. F2.13 Two Lane Diversion
- 19. ATMS02 -2 Way e-STOP
- 20. F2.14 2 Way MTC
- 21. ATMS04 e-STOP with MTC
- 22. F2.22 3-4 Way MTC
- 23. F2.15 Stop Stop
- 24. F2.16 Priority Give Way Requires TMC approval
- 25. F2.17 Traffic Lights Requires TMC approval for unattended sites
- 26. F2.18 Works in centre of road
- 27. F2.19 Intersection
- 28. F2.20 Intersection
- 29. F2.21 Works in middle of intersection
- 30. F2.30 Left Lane Closure (1 way, 2 lane)
- 31. F2.31 Right Lane Closure (1 way, 2 lane)

Hazards/Aftercare

- 32. F2.26 Hazard Flooding
- 33. F2.27 Hazard New Seal
- 34. F2.28 Hazard Surface Hazard
- 35. F2.29 Hazard Seal Repairs on a curve

Mobile Operations/Semi Statics

- 36. CC8 Valve towards left of lane
- 37. CC9 Valve towards right of lane
- 38. CC10 Valve in Centre of carriageway
- 39. CC11 Valve in Centre of Intersection
- 40. CC12 Two way Two Lane Road
- 41. F4.1 Mobile Operation 5m from edgeline
- 42. F4.2 Mobile Operation within 5m of edgeline
- 43. F4.3 Mobile Operation with pilot
- 44. F4.4 Mobile Operation work vehicle in lane
- 45. ATMS06 Semi Static (right or left lane)
- 46. Mobile Closure L1 Install & Removal

Cycle Lanes

- 47. F2.8 Cycle Lane Diversion
- 48. F2.9 Cycle Lane Diversion
- 49. ATMS03 Cycle Lane e-STOP



21 December 2023

MANAGEME





RCA consent (eg CAR/WAP) and/or RCA contract reference

Section J diagrams

- 50. J2.16a
- 51. J2.19a
- 52. J2.20a
- 53. J2.20b
- 54. J2.20c
- 55. J2.20d
- 56. J2.20e



21 December 2023

Section P, appendix A? Traffic management plans Page 18





RCA consent (eg CAR/WAP) and/or RCA contract reference

Contact details						
	Company / Council	Name	24/7 contact number	CoPTTM ID	Qualification	Expiry date
Principle	Wellington Water	Tim Harty	021 451 104	-	-	-
TMC	Upper Hutt City Council	Phil Gollings	021 495 822	148577	Cat (A) NP	07/11/25
Engineers' representative	Wellington Water	Valitha Roos	021 510 923	-	-	-
Service Delivery Manager	Wellington Water	Steve Watt	021 507 440	-	-	-
	Action Civil	Dave Murtagh	027 442 2971	-	-	-
	Agricontracts Hutt Ltd (CAS)	Jaden Munn	027 319 4575	-	-	-
	Aidan Kelly Contracting (AKC)	Cory Hikuroa	021 455 361	-	-	-
	ATMS	David Quintela	027 213 5654	-	-	-
	Alliance Services Ltd	Chris Barlow	021 640 282	-	-	-
	Anzel Limited	Darryl Tatana	021 281 1102	-	-	-
	Arthur D Riley & Co Ltd	Chris Parkinson	04 472 7614	-	-	-
	Brian Perry Civil	Blair Mould	027 229 3270	-	-	-
	Stantec	AJ Weir (Alice) Andrea Brett Eaton	027 331 9930 021 222 8756 021 861 772	-	-	-
	City Care Ltd	Mark Thompson	027 542 6244	_	-	_
	Constructions Contracts Limited	David Howard	021 243 6656	-	-	-
	Cubic Metre	Andrew McWhirter	021 345 79			
	Daniel Renshaw Drainage Contractor Ltd	Daniel Renshaw	027 450 8799	-	-	-
Contractor	Davies Waste Solutions	Jan Godfrey	04 528 9909	-	-	-
Interim Contacts	Dawson Waste Services Ltd	Dave Phillipson	022 657 2402	-	-	-
Contacto	Detection Services	Ross Beckett	04 915 0530	-	-	-
	DMK Contracting	Deon Kumm	027 202 5142	-	-	-
	Downer New Zealand	Sam Farnworth	021 896 603	-	-	-
	Drain Doctor NZ Ltd	Ian Pauley	027 484 8887	-	-	-
	E Carson & Sons	Eddie Carson	027 442 4343	-	-	-
	E N Ramsbottom Ltd	Michelle Hoffman	027 471 6246	-	-	-
	Fulton Hogan	Duncan Mundell	027 4786 203	-	-	-
	G & C Diggers	Mark Dennes	022 350 7550	-	-	-
	G P Friel Ltd	Dave Philipson	022 657 2402	-	-	-
	Greenstone Contracting Ltd	David Williams	04 566 0890	-	-	-
	Groundworks Ltd	Hamish Rees	027 765 6139	-	-	-
	Horokiwi Paving Limited	Peter Green	027 443 2206	-	-	-
	Hydrotech / TDG Environmental	David Neru	09 600 0888	-	-	-
	Inline Drainage Limited	Patrick Carson	027 294 0952	-	-	-
	Intergroup Ltd	Alex Phelan	021 927 801	-	-	-
	Ives Plumbing Ltd	Daniel Barnett	021 758 621	-	-	-

Traffic control devices manual part 8 CoPTTM

Section P, appendix A? Traffic management plans Page 19

WAKA NZ TRANSP AGENCY		A consent (eg CAR/W d/or RCA contract refe				
	JB's Environmental Ltd	John Matangi	021 750 920) -	-	-
	Jet Black Asphalts Ltd	Neville Playford	027 208 9309) _	-	-
	Juno Civil	Jim Juno	021 227 700	1 -	-	-
	Laser Plumbing Wellington East	Simon Walker	027 449 118	-	-	-





Section E, appendix A? Traffic management plans Page 20

Mac Engineering	Regan McMurchie	021 1567 908	-	-
Marais Laying NZ Ltd	Adrien Merceron	027 555 7802	-	-
McCormack Group	Willy McCormack	027 449 3985	-	-
McLatchie & Sharp Ltd	Adam Clarke	027 443 3760	-	-
McMaster Civil	Richard McMaster	021 963 509	-	-
Mills Albert Ltd	Dave Mills	021 720 123	-	-
Mottmac	Patrick Wharewera- Jones	027 746 8395	-	
Mottmac	Matthew Cooper	021 688 013	-	-
Plimmer Plumbing Ltd	Steven Fawcett	027 215 3667	-	-
P & N Siteworks Ltd	James Hosie	027 235 8363	-	-
Pope & Gray Contractors	Sid Taylor	027 255 1948	-	-
Precise Traffic Solutions Ltd	Bux Manuseuga	027 836 5243	-	-
RS Cabling Limited	Nathan Rose	027 275 4317	-	-
Rasmac Contractors Ltd	Lawrence Rasmussen	027 444 3041	-	-
Reline NZ Ltd	Paul Southern	021 175 021	-	-
S & R Asphalts Ltd	Scott Hay	027 440 2405	-	-
S B Maintenance Ltd	David O'Sullivan	027 2810 9998	-	-
SAP Contractors Limited	Glenn Churches	027 272 1666	-	-
Sierra Delta Civil Ltd	Sam Dews	027 592 2290	-	-
Silver Lining Contracting Ltd	Renee Wilkie	021 0828 0647	-	-
Steve Quinn Professional Lawn Mowing Ltd	Steve Quinn	027 451 6343	-	-
Stewart Electrical	Tim Stewart	021 507 245	-	-
Stone Contractors Ltd	Allan Glover	021 529 681	-	-
T E D Drainage Ltd	karl Taylor-Edwards	027 675 5996	-	-
Tasman Civil	Keith Robertson	027 4384 536	-	-
Tatana Contracting	Darryl Tatana	0800 368 938	-	-
Vac-U-Digga	Kathy Fandham	021 246 3615	-	-
Wal Gordon Plumbing Ltd	Wal Gordon		-	-
Wellington Pipelines Limited	James Fruean	027 499 9223	-	-
Wellington Developments Ltd	Harold Paul	021 0273 7643	-	-
Wet Worx Limited	Walter Alexander	021 239 4211	-	-
A1 Locates	Brad Thomas	021 296 9477	-	-
Kelcon Limited	Wayne Kelland	027 263 8731	-	-



WAKA NZ TRAN		CA consent (eg CAR/ id/or RCA contract re				_
	ATMS	Vena Lam Sam	021 767 165	39930	Cat A,B,C	22/09/24
	ATMS	Martyn Sauaiga	027 348 9478	72781	Cat A,B (P) Cat C (NP)	19/08/25
	PTS	Bux Manuseuga	027 836 5243	-	-	-
	Hanging Around Traffic Management	Sam Redhill	021 505 900	-	-	-
TTM Interim Contacts	Men At Work - Traffic Management	Kurt Puryer-Smith	027 274 2369	-	-	-
	Men At Work - Traffic Management	Todd Lynch	027 282 0998	-	-	-
	SAP Contractors	Glenn Churches	027 272 1666	-	-	-
	Stapp Contracting Traffic Management	Shane Pihema	027 249 9882	-	-	-
	Traffic Management NZ Ltd	Steven Loftus	027 491 9494	-	-	-
	Leading Traffic	Chantelle Mereriana Ngaia	027 2555 5002	-	-	-
	Leading Traffic	Ben Teika	027 555 0997	-	-	-
	Trafficflow	Steven Huriwaka	021 944 037	-	-	-
	WTOC		0800 869 286	-	-	-
Others as	Metlink Contact	Centre	0800 801 700	-		-
required	Upper Hutt Council Corridor Manager	Phil Gollings	02 1 495 822	-	-	-



Section P, appendix A?Traffic management plans Page 22





RCA consent (eg CAR/WAP) and/or RCA contract reference

TMP preparation								
Preparation	Dylan Green	1 8 /12/2023	DGreen	68522	CAT A,B,C(NP)	-	19/08/25	
	Name (STMS qualified)	Date	Signature	ID no.	Qualification	TTMP	Expiry date	
* additional column added to indicate the attended (or confirmed booking) date of the named designer on the NZTA Temporary Traffic Management Planners (TTMP) workshop as required by the NZTA technical note, issued 9 December 2019								

This TMP meets CoPTTM requirements Number of			f diagrams atta	ched	56	
TMP returned for						
correction (if required)	Name	Date	Signature	ID no.	Qualification	Expiry date
Engineer/TMC to complete following section when approval or acceptance required						
Temporary safety barrier system	The attached temporary road safety barrier design has been independently reviewed as being fit for purpose Not required				equired	
TMD Approved	han reveal					
TMP Approved	Name	Date	Signature	ID no.	Qualification	Expiry date
Acceptance by TMC (only required						
if TMP approved by engineer)	Name	Date	Signature	ID no.	Qualificatio	n Expiry date

Qualifier for engineer or TMC approval

Approval of this TMP authorises the use of any regulatory signs included in the TMP or attached traffic management diagrams.

This TMP is approved on the following basis:

- 1. To the best of the approving engineer's/TMC's judgment this TMP conforms to the requirements of CoPTTM.
- 2. This plan is approved on the basis that the activity, the location and the road environment have been correctly represented by the applicant. Any inaccuracy in the portrayal of this information is the responsibility of the applicant.
- 3. The TMP provides so far as is reasonably practicable, a safe and fit for purpose TTM system.
- 4. The STMS for the activity is reminded that it is the STMS's duty to postpone, cancel or modify operations due to the adverse traffic, weather or other conditions that affect the safety of this site.

Notification to TMC prior to occupying worksite/Notification completed

|--|



21 December 2023

Section E, appendix A: Traffic management plans Page 23

ROAD SPACE BOOKING

Address:				
Contractor:				
Dates & Times (attended):	From:		То:	
Dates & Times (unattended):	From:		То:	
Generic TMP used:				
Diagram (s) used:				
CAR #				
Work Ad	tivity and Re	easons TTM to re	emain in	place:
	-			•
Contractor Name:				
Contractors Signature:				
TMC Approval:				

Please attach photos of site active site set up (these photos are to include both ends of the site (inclusive of any side roads), pedestrian/cycle management and the working area.



ON-SITE RECORD MOBIL	E OPERATIONS (<i>On-site rec</i>	ord must be completed a	nd retained with the app	lied TMP for 12 month	s) Today's date		
STMS in charge of TTM							
Name		NZTA warrant	TTM ID Number	NZTA warrant expiry date	STMS signature		Time
In charge STMS pre-sta	rt check						
Mandatory Items to be checked as fit for purpose	High-visibility garments are fit for purpose, in an acceptable condition and worn correctly?	Vehicle Xenon (or LED)/Beacons are fit for purpose?	LAS/RD6/AWVMS/VMS/ Horizontal arrow boards are fit for purpose?	purpose	Two-way radios available, operating OK and batteries are fully charged	operation	gns for work are fitted to all Ind are fit for
Time the check was completed:		In charge STMS signature:					

٨ ٢٢ ١	L Dead Environment Details		\ \ / \	that The las	
Affected	Road Environment Details		Work Activity Timing		
Affected Road name(s)	Worksite start point	Worksite end point	Start	End	
	APPROVI CAR R992642	ED			
	Phil Gollings Upper Hutt City Cou	uncil			
c control devices manual part 8 CoPTTM	Section E, appendix A: Traffic 21 December 2023	Page 1		Edition 4, April 2020	

Checks (must be completed and documented at least every 30 minutes)

Mobile closure

Mobile closure							
Time	Distances between vehicles maintained	Lateral positioning of vehicles maintained	LAS/RD6/AWVMS/VMS/Hori arrowboards continue to op correctly		Static equipment maintained?	Safety zones maintained?	Working space ade and maintained?
ime of comment		and or improvements	s to the approved TTM/TMP	_	_	_	_
				PROVED			
			Phil G	992642 bllings Hutt City Council			
			oppo.	101			

21 December 2023

WAKA P NZ TRANSP AGENCY	TMP or generic plan reference						
ON-SITE REC On-site record	CORD must be retained with TMP for 12 months.			Today's date			
Location details	Road names(s):	House number/RPs		Suburb:			
Working space							
Person responsible for working							
space	Name		Signature				
Where the STM	MS/TC is responsible for both the working s	space and TTM they s	ign above and in the	e appropriate TTM box below			


TTM							
STMS in charge of							
TTM	Name	TTM ID Number	Warrant expir	y date	Signature		Time
Worksite handover accepted by							
replacement	Name	ID Number	Warrant expiry date		Signature		Time
STMS	Tick to confirm handover briefing completed						
Delegation							
Worksite control							
accepted by TC/STMS-NP	Name	ID Number	Warrant expiry date Sig		Signature	Signature	
10/31/03-00	Tick to confirm briefing completed						
Temporary	speed limit						
Street/road na	nme (RPs or street numbers):	TSL action	Date:	Time:	TSL speed:	Length of	TSL (m):
		TSL installed					
		TSL remains in place					
From:	To:	TSL removed					
Street/road na	nme (RPs or street numbers):	TSL action	Date:	Time:	TSL speed:	Length of	TSL (m):
		TSL installed					
		TSL remains in place					
From:	To:	TSL removed					
Street/road na	ame (RPs or street numbers):	TSL action	Date:	Time:	TSL speed:	Length of	TSL (m):
		TSL installed					
		TSL remains in place					
From:	To:	TSL removed					
Street/road na	ame (RPs or street numbers):	TSL action	Date:	Time:	TSL speed:	Length of	TSL (m):
		TSL installed					
		TSL remains in place					
From:	To:	TSL removed	<u> </u>				
		APPROVED CAR R992642 Phil Gollings Upper Hutt City Council					




oring								
d and 2 hourly in	spections docu	umented below.						
ted	TTM set-up	2 hourly check	2 hourly check	2 hourly check	2 hourly check	2 hourly check	TTM removal	
ent worn by all?								
Signs positioned as per TMP?								
Conflicting signs covered?								
as per TMP?								
riate?								
TTM used?								
met?								
Cycle lane standards met?								
Traffic flows OK?								
Adequate property access?								
Barrier deflection area is clear? (Refer to Barrier design statement)								
red								
ompleted:								
Adjustment m	ade and reaso	on for change						
		APPR	ROVED					
		Phil Golling	CAR R992642 Phil Gollings					
	d and 2 hourly in ted ent worn by all? per TMP? vered? as per TMP? riate? TTM used? met? s met? access? ea is clear? sign statement) red pmpleted:	d and 2 hourly impections docu ted TTM set-up int worn by all? interpolation per TMP? interpolation vered? interpolation as per TMP? interpolation riate? interpolation met? interpolation s met? interpolation access? interpolation as per terpolation interpolation access? interpolation as per terpolation interpolation access? interpolation as per terpolation interpolation access? interpolation appleted: interpolation appleted: interpolation	and 2 hourly inspections documented below. ted TTM set-up 2 hourly check int worn by all?	and 2 hourly inspections documented below. ted TTM set-up 2 hourly check 2 hourly check int worn by all? Image: Check 2 hourly check Image: Check per TMP? Image: Check Image: Check Image: Check Image: Check int worn by all? Image: Check Image: Check Image: Check Image: Check per TMP? Image: Check Image: Check Image: Check Image: Check iate? Image: Check Image: Check Image: Check Image: Check iate? Image: Check Image: Check Image: Check Image: Check iate? Image: Check Image: Check Image: Check Image: Check iate? Image: Check Image: Check Image: Check Image: Check iate? Image: Check Image: Check Image: Check Image: Check iate: Check Image: Check Image: Check Image: Check Image: Check iate: Check Image: Check Image: Check Image: Check Image: Check iate: Check Image: Check Image: Check Image: Check Image: Check	and 2 hourly inspections documented below. TTM set-up 2 hourly check 2 hourly check ied TTM set-up 2 hourly check 2 hourly check nt worn by all? Image: Check Image: Check Image: Check per TMP? Image: Check Image: Check Image: Check as per TMP? Image: Check Image: Check Image: Check as per TMP? Image: Check Image: Check Image: Check as per TMP? Image: Check Image: Check Image: Check as per TMP? Image: Check Image: Check Image: Check as per TMP? Image: Check Image: Check Image: Check as per TMP? Image: Check Image: Check Image: Check met? Image: Check Image: Check Image: Check s s clear? Image: Check Image: Check Image: Check sign statement) Image: Check Image: Check Image: Check mpleted: Image: Check Image: Check Image: Check Image: Check Image: Check Image: Check Image: Check Image: Check Image: Check <td>and 2 hourly TTM set-up 2 hourly check 2 hour check <th< td=""><td>dand 2 hourly inspections documented below. ted TM set-up 2 hourly check 2 hourly check</td></th<></td>	and 2 hourly TTM set-up 2 hourly check 2 hour check <th< td=""><td>dand 2 hourly inspections documented below. ted TM set-up 2 hourly check 2 hourly check</td></th<>	dand 2 hourly inspections documented below. ted TM set-up 2 hourly check 2 hourly check	

This form, or a similar company record, must be completed prior to set up of a worksite where a generic TMP is used. Location details House number/RP(s) Suburb Road name(s) House number/RP(s) Suburb Road name(s) TMD no(s). Note: The checking process must include all the TMDs to be used Category Points to consider Y N Comment/Mitigation Road level Is this at the correct road level? I I Are the following catered for in the generic TMP? Intersections Intersections I Intersections Vertical Curves (hills) Intersections I I Shape Check that there is: Sufficient advance warning I I Check that there is: Sufficient length to place the planned direction and protection I I
Road name(s) House number/RP(s) Suburb Road name(s) House number/RP(s) Suburb Road name(s) TMD no(s). Note: The checking process must include all the TMDs to be used Generic TMP reference no. TMD no(s). Note: The checking process must include all the TMDs to be used Category Points to consider Y N Comment/Mitigation Road level Is this at the correct road level? I I I Road level Is this at the correct road level? I I I Are the following catered for in the generic TMP? I I I Intersections Intersections I I I Intersections I I I I I Intersections I I I I I Intersections I I I I I I Intersections I I I I I I I Intersections I I I I I I I I Intersections
name(s) $\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ $
Road name(s) House number/RP(s) Item lead Generic TMP reference no. TMD no(s). Mote: The checking process must include all the TMDs to be used Category Points to consider Y N Comment/Mitigation Road level Is this at the correct road level? Image: State include all the TMDs to be used Are the following catered for in the generic TMP? Image: State include all the transmission of the generic TMP? Intersections Intersections Image: State include all the transmission of the generic TMP? Image: State include all the transmission of the generic TMP? Intersections Intersections Image: State include all the transmission of the generic TMP? Image: State include all the transmission of the generic TMP? Intersections Image: State include all the transmission of the generic TMP? Image: State include all the transmission of the generic TMP? Intersections Image: State include all the transmission of the generic TMP? Image: State include all the transmission of the generic TMP? Intersections Image: State include all the transmission of the generic TMP? Image: State include all the transmission of the generic TMP? Image: State include all the transmission of the generic TMP? Image: State include all the transmission of the generic TMP? Image: State include all the transmission of the generic TMP? Image: State include all the transmission of the generic transmission of the generic transmission of the gener
IMD no(s). Include all the TMDs to be used Category Points to consider Y N Comment/Mitigation Road level Is this at the correct road level? I I Include all the TMDs to be used Are the following catered for in the generic TMP? Intersections Intersections Intersections Intersections Intersections Intersections Intersections Intersections Shape Vertical Curves (hills) Intersections Intersections Intersections Shape Check that there is: Intersection advance warning Intersection Intersection Check that there is: Sufficient length to place the planned direction and protection Intersection Intersection
Road level Is this at the correct road level? Are the following catered for in the generic TMP? • Intersections • Vertical Curves (hills) • Horizontal Curves (corners) • Sufficient advance warning Check that there is: • sufficient length to place the planned direction and protection
Are the following catered for in the generic TMP? Intersections Vertical Curves (hills) Horizontal Curves (corners) Sufficient advance warning Check that there is: Sufficient length to place the planned direction and protection
TMP? • Intersections Shape • Vertical Curves (hills) • Horizontal Curves (corners) • Sufficient advance warning Check that there is: • sufficient length to place the planned direction and protection
Shape • Vertical Curves (hills) • Horizontal Curves (corners) • Sufficient advance warning Check that there is: • sufficient length to place the planned direction and protection
 Horizontal Curves (corners) Sufficient advance warning Check that there is: sufficient length to place the planned direction and protection
 Sufficient advance warning Check that there is: sufficient length to place the planned direction and protection
Check that there is: • sufficient length to place the planned direction and protection
sufficient length to place the planned direction and protection
direction and protection
 sufficient road width to place the planned direction and protection ie minimum lane width is 2.75m
adequate sight distance on both sides
sufficient room to accommodate required positive traffic control
Proposed speed Is a TSL required?
restrictions Refer to the TSL decision matrix in CoPTTM (section E Appendix B)
Plant and equipment fit within the designated working space?
Personal safety
If not are they covered by the rules for inspections?
Is diagram(s) detailed in the generic TMP?
Layout diagrams Does the diagram(s) match the written section of the TMP?
RCA notification Has the RCA been notified?
Completed by:
STMS/TC in charge of
worksite Name Signature Date Qualification ID number
(All names to be entered before
site set-up) Name CAR R99264Signature Date Qualification ID number
Upper Hutt City Council

TEMPORARY SPEED LIMIT (TSL) DECISION MATRIX WORKSHEET	INSTRUCTIONS Select the appropriate road condition of chosen TSL for that road condition. Tra	lescription for each of the four factors, and in ansfer lowest TSL to the bottom circle.	n the right hand circle list the	Appendix B
EXCELLENT 100 00 90 1. Minimum Lane Width	AVERAGE 70	BELOW AVERAGE	40 30 20	Temporary Speed Limit
3.5m	3.25m	3.00m	2.75m	30
2. Pavement / Surface Condition The shoulder and lane is clear of loose or greasy material and the traveled way is smooth	The road is close to normal condition except for a few minor defects (eg small pot holes or a few pieces of loose aggregate) 70km/h where new seal has been swept but not marked	Defects and / or loose material on the lane (eg unattended reseals) 50km/h for protection of a new seal	There are major defects and / or significant loose material on the lane (eg recently milled surface , large stones, steel plates)	50
3. Visibility and Alignment There is greater than 140m visibility to the first cone in taper, and the worksite has not imposed a change in alignment	There is less than 140m visibility to the first cone in taper, or vehicles are deflected by 20 degrees or less from the original direction of travel 45° 20° 45° Deflected by less than 20°	There is less than 60m visibility to the first cone in taper, or vehicles are deflected by 20-45 degrees from the original direction of travel $45^{\circ} - 20^{\circ} - 45^{\circ}$ Deflected by 20° to 45°	There is less than 30m visibility to the first cone in taper, or vehicles are deflected by more than 45 degrees from the original direction of travel $\underbrace{45^{\circ}}_{\text{Deflected more than 45^{\circ}}}^{20^{\circ}} \underbrace{45^{\circ}}_{\text{Deflected more than 45^{\circ}}}^{45^{\circ}}$	50
4. Site Clutter				
Low site clutter, clear vehicle lanes, cycle lanes and footpaths	Some site clutter either plant or materials, vehicle lanes, cycle lanes and footpaths are lightly trafficked	Considerable site clutter requires additional management to guide vehicles though the site. Some queues of road users	Has numerous driver distractions including construction traffic. Cycle lanes or footpaths are closed. 30km/h for portable traffic signals, MTC operations or where traffic has to traverse the actual active working space (either in a delineated single lane or where traffic is not separated from the working space)	50
Is the lowest s	speed 80km/h or less	APPROVED and at Yes Use th	is Temporary Speed Limit	30
least 10km/h b	elow the permanent	Speed? Council No Tel	mporary Speed Limit Required	
		1 December 2022		Click here to reset




1. CC1 Work on berm or footpath - light vehicle parked in carriageway



Traffic control devices manual part 8 CoPTTM

City (

CC2 Traffic not crossing road centre - heavy vehicle parked in 2. carriageway



Traffic control devices manual part 8 CoPTTM

Section E, appendix A: Traffic management plans Page 10

Edition 4, November 2018


Council

City (

1

R992642


Phil Gollings Hutt CC3 Work on berm and/or footpath - work vehicle parked on berm



Traffic control devices manual part 8 CoPTTM

Section E, appendix A: Traffic management plans Page 11 Edition 4, November 2018

3. CC4 Footpath diverted onto shoulder or parking lane





City

APPRC

Phil Gollings

CC5 Footpath controller guiding pedestrians past the working space






FOOTPATH Footpath diverted onto berm between working space and carriageway Second preference

Notes

- 1.Minimum pedestrian footpath widths:
 - Residential/Rural/Suburban Centre - 1.2m
 - CBD 2m
- 2.Where the length of the temporary footpath exceeds 20m, these widths may have to be increased so footpath users do not have to wait to pass
- **3**.Temporary footpath surfaces must be suitable for footpath users
- 4.Use safety fence to enclose the working space, or at attended worksites, cones connected with cone bars can be used to enclose the working space but only for a short period of time Note: Cone bars are not recommended where heavy equipment (eg a digger) is being used. A safety fence is preferred in these cases
- 5.Use barrier or safety fence to delineate the traffic side of the footpath, or at attended worksites cones connected with cone bars can be used to delineate the traffic side of the footpath for a short period of time (not for use on state highways)
- 6. There must be a lateral safety zone between the traffic side of the footpath and the live lane:
 - 0.5m for barrier
 - 1m for safety fence or cone bars
- 7. This TMD must be used in conjunction with appropriate TTM for any work carried out on the shoulder or in the live lane



Section F

FOOTPATH Footpath diverted onto carriageway Third preference

Notes

- 1.Minimum pedestrian footpath widths:
 - Residential/Rural/Suburban Centre - 1.2m
 - CBD 2m
- 2.Where the length of the temporary footpath exceeds 20m, these widths may have to be increased so footpath users do not have to wait to pass

C

Δ


G

മ


APPROVE CAR R992642 Phil Gollings Upper Hutt City Count


Section F

- 3.Use safety fence to enclose the working space, or at attended worksites, cones connected with cone bars can be used to enclose the working space but only for a short period of time Note: Cone bars are not recommended where heavy equipment (eg a digger) is being used. A safety fence is preferred in these cases
- 4. Use barrier or safety fence to delineate the traffic side of the footpath, or at attended worksites cones connected with cone bars can be used to delineate the traffic side of the footpath for a short period of time (not for use on state highways)
- **5.**There must be a lateral safety zone between the traffic side of the footpath and the live lane:
 - 0.5m for barrier
 - Im for safety fence or cone bars
- 6.Use kerb ramps to assist mobility vehicles, pushchairs, etc
- 7.At night-time, corners of safety fence may be illuminated with flashing amber warning lights
- 8. This TMD must be used in conjunction with appropriate TTM for any work carried out on the shoulder or in the live lane




FOOTPATH Footpath closed - permanent speed less than 65km/h Fourth preference






SHOULDER AND ROADSIDE ACTIVITIES Work on berm and/or footpath Permanent speed less than 65km/h

- Notes 1.Where work is carried out on the berm or footpath and a work vehicle is parked in a legal parallel car park, provided the vehicle is only accessed from the off traffic side, advance warning T1A road works and TG2 WORKS END are optional 2.Traffic management
- must be provided where footpath users or cyclists are affected
- 3. This layout may only be used during daylight hours
- 4.Large plant and machinery must not be used in this situation, a more substantial closure is required







SHOULDER AND ROADSIDE ACTIVITIES Work in parking lane Permanent speed less than 65km/h


Notes


- 1. Where work is carried out in the legal parking lane (a place where a vehicle would normally park with a footpath and/or kerb and channel alongside), the following minimum standard of TTM must be provided:
 - a 10m taper in front of the work vehicle
 - cones alongside the work vehicle and the working space
 - a longitudinal safety zone
 - a 1m lateral safety zone along the working space
 - a T1A (or other appropriate advance warning sign) mounted on the back of the work vehicle
- 2.T1A road works and TG2 WORKS END signs are optional
- 3. The work vehicle must be no larger than a light truck and may have an amber flashing beacon
- 4. Traffic management must be provided where footpath users or cyclists are affected
- 5. This layout may only be used during daylight hours
- 6.Large plant and machinery must not be used in this situation, a more substantial closure is required



Section F







TWO-WAY TWO-LANE ROAD Traffic not crossing road centre Signs on median

Notes

- 1.Use this diagram if signs will not be visible on left-hand side of road, or if it is safer to place signs on median and this will not interfere with turning traffic movements
- 2.Where a median exists which is more than 2m wide, the signs may be positioned on the median. Signs must be placed back-to-back unless on a solid median
- 3. Where there is a solid median, signs are not required in the opposing direction
- 4.*Calculation of taper length for lateral shift of less than 3.5m is:


WхG

3.5

W = Width of lateralshift


G = Taper length in metres from the level 1 layout distance table

- 5.Use TSLs if required by TSL decision matrix
- 6.The T144 X0km/h AHEAD sign is optional



Traffic control devices manual part 8 CoPTTM

F2.12




Upper Hutt City Council

Section F

Traffic control devices manual part 8 CoPTTM

4th edition, November 2018


Т




TWO-WAY TWO-LANE ROAD Traffic crossing road centre Two lane diversion

Notes

- 1.Cones are required on edge of the temporary lane opposite closure if road is not well defined
- 2.Return taper at end of closure may be shortened
- 3.*Calculation of taper length for lateral shift of less than 3.5m is:
 W x G
 3.5
 W = Width of lateral shift
 G = Taper length in metres from the level
 1 layout distance table
- 4.To allow heavy vehicles to manoeuvre, cones in the channel must be offset by at least 10m where the direction changes. Refer C8.2.12
- 5.Use PN11 No Stopping signs, if necessary
- 6.Use TSLs if required by TSL decision matrix
- 7.The T144 X0km/h AHEAD sign is optional







TWO-WAY TWO-LANE ROAD Single-lane alternating flow Portable e-STOP

Notes


- 1.Provide details of make and model of portable traffic signals in the TMP
- 2.Use PN11 no stopping signs, if necessary as per the approved TMP
- 3.Install temporary RP61/RP62 signs



- 4.Minimum 5 cones in cone threshold.
- 5. Extend or place extra advance warning signs towards on-coming traffic beyond any expected traffic queues
- 6.CONTINGENCY PLAN: F2.14 to be implemented should issues arise with e-STOP/ adverse weather conditions or where stop go is unsuitable. ex; Short term stoppages is defined as "stopping traffic for a short period of time within a static site, at inconsistent intervals to assist with the entry/exit of vehicles or small tasks required to be undertaken in the live lane".

7. In circumstances where for safety reasons, the use of stop/go operations is deemed more appropriate, a site specific safe work method statement must be prepared.

- 8.The T144 30km/h AHEAD sign is optional on roads under 65km/h
- 9. e-STOP can only be used on an attended site. e-STOPs must be manned at all times.



21 December 2023

ATMS02 Level 1


F2.14


Static operations

TWO-WAY TWO-LANE ROAD Single-lane alternating flow Manual traffic control (STOP/GO or STOP/SLOW)


Notes


- 1.Extend or place extra advance warning signs towards on-coming traffic beyond any expected traffic queues
- 2.A 30m return taper at the end of the closure is mandatory
- 3.Cones are required on edge of the temporary lane opposite closure if road is not well defined
- 4. To allow heavy vehicles to manoeuvre, cones in the channel must be offset by at least 10m where the direction changes. Refer C8.2.12
- 5.Use PN11 no stopping signs, if necessary
- 6.MTC with RP4/RP41 STOP/GO or RP4/RP42 STOP/SLOW paddle on road shoulder located between 1st and 2nd cone in the cone threshold closest to the working space
- 7.Minimum 5 cones in cone threshold at:
 - 2.5m centres less than 65km/h
 - 5m centres more than 65km/h
- 8.Refer to C10.2.3 MTC essentials for further information





10.The T144 30km/h AHEAD sign is optional






8.On roads with a permanent speed

limit of 100km/h, cones are required from the TSL to the taper if the speed is reduced by more than 30km/h

9.The T144 30km/h AHEAD sign is optional



ON REQUEST


TA2/TA21

 \mathcal{O}

TWO-WAY TWO-LANE ROAD All traffic stopped temporarily Manual traffic control (STOP/GO or STOP/SLOW)

Notes

- 1.Closure period not to exceed the limit set or approved by the RCA
- 2.Extend advance warning signs towards on-coming traffic beyond any expected traffic queues
- 3.MTC with RP4/RP41 STOP/GO or RP4/RP42 STOP/SLOW paddle on road shoulder located between 1st and 2nd cone in the cone threshold closest to the working space
- 4. Minimum 5 cones in cone threshold at:
 - 2.5m centres less than 65km/h
 - 5m centres more than 65km/h
- 5.MTCs must show same message to oncoming traffic (eg STOP/STOP or GO/GO)
- 6.Refer to C10.2.3 MTC essentials for further information
- 7.When road users are passing the working space in alternating flow, all construction equipment must be stopped on same side of the road if there is no separation from the live lane




8.Where damage is likely to occur to passing traffic eg during sealing, traffic must be stopped in both directions


9.The T144 X0km/h AHEAD sign is optional

TWO-WAY TWO-LANE ROAD Single-lane (traffic volume less than 1000vpd - 80vph) Give way control

Notes

- 1.The RP51/RP22 and RP52 controls must be placed in the following priority order:
 - downhill traffic must give way to uphill traffic
 - traffic that has to cross into the opposing lane gives way, however where visibility for this vehicle is marginal the contractor may require the other vehicle with better visibility to give way
- 2.Intervisibility is required as indicated on diagram. This means that a vehicle at one sign is able to see whether the way ahead is clear
- 3.A 30m return taper at the end of the closure is mandatory
- 4.Use PN11 No Stopping signs, if necessary
- 5.Cones are required on edge of the temporary lane opposite closure if road is not well defined
- 6.The T144 X0km/h AHEAD sign is optional
- 7.TMC APPROVAL REQUIRED FOR BOTH ATTENDED AND UNATTENDED SITES





F2.17

Static operations


TWO-WAY TWO-LANE ROAD Single-lane alternating flow Portable traffic signals

Notes

- 1.Provide details of make and model of portable traffic signals in the TMP
- 2.Install temporary limit lines (must be able to be removed upon completion) or use RP61/RP62 signs



- 3.Approved temporary speed humps may also be used. Consider use of MTC while speed humps are installed
- 4.A 30m return taper at the end of the closure is mandatory
- 5.Cones are required on edge of the temporary lane opposite closure if road is not well defined
- 6.Extend or place extra advance warning signs towards on-coming traffic beyond any expected traffic queues
- 7.Use PN11 No Stopping signs, if necessary




8.Minimum 5 cones in cone threshold at:

- 2.5m centres less than 65km/h
- 5m centres more than 65km/h

9.The T144 30km/h AHEAD sign is optional


10. TMC APPROVAL REQUIRED FOR AN UNATTENDED SITE




TWO-WAY TWO-LANE ROAD Work in centre of road

Notes

- edge of the temporary lane opposite closure if road is not well defined
- 2.*Calculation of taper length for lateral shift of less than 3.5m is: WxG 3.5 W = Width of lateral shift G = Taper length in metres from the level
- signs, if necessary



F2.18



Notes

1. Sign spacing of TSL at the intersection can be reduced as per the table shown below

2. Where minimum dimensions cannot be achieved TMD F2.20 is to be used

3.Advance warning signs on main road must be at least the warning distance away from first cone in taper

4.*Calculation of taper length for lateral shift of less than 3.5m is:

 $W \times G W = Width of lateral shift$


3.5 G = Taper length in metres from the level 1 layout distance table

5. If traffic likely to cross the centreline, place cones on the centreline with RD6L signs at each end

6.Use TSLs as required by TSL decision matrix

7. The T144 30km/h AHEAD sign is optiona





Notes

1.*Calculation of taper length for lateral shift of less than 3.5m is:

- $W \times G W = Width of lateral shift$
- 3.5 G = Taper length in metres from the level 1 layout distance table


2.If traffic likely to cross the centreline, place cones on the centreline with RD6L signs at each end

- 3.Use TSLs as required by TSL decision matrix
- 4.The T144 X0km/h AHEAD sign is optional



TWO-WAY TWO-LANE ROAD - Intersection or roundabout Work in middle of intersection





 1. This diagram may be used at a T intersection by removing any one of the roads

 2. Signs and layout shown in the box at the bottom of the diagram is to be repeated on each approach

 3. RD6L signs are not required at an existing roundabout

 4. Cone tapers are optional at existing roundabouts

 5. Lane widths, F, may need to be increased to allow for turning movements of larger vehicles

 6. Use TSLs if required by TSL decision matrix

 7. The T144 X0km/h AHEAD sign is optional


 APPROVED


 CAR R992642

 Phil Gollings

 Upper Hutt City Cospection F
 4th edition, November 2018


 Created By Invarion on 15/12/2021 - Plotted 15/12/2021 12:42 PM - File; Not setting 2023







ONE-WAY TWO-LANE DIVIDED OR TWO-LANE ROAD Right-lane closure


F2.31 Level 1






4th edition, November 2018






Traffic control devices manual part 8 CoPTTM




CC8 - Valve towards left of the lane



Section Epappendix Ay Traffic management plans

21 December 2023

CC9 - Valve towards right of the lane




Traffic control devices manual part 8 CoPTTM

Section Epaphendix Ay Traffic management plans





CC10 - Valve in centre of carriageway






21 December 2023

Section Epaphendix Ay Traffic management plans



CC11 - Valve in centre of intersection




Section Epappendix Ay Traffic management plans

21 December 2023



TMP or generic plan reference


CC12 - Less than 75m CSD




21 December 2023


Edition 4, April 2020

TWO-WAY TWO-LANE ROAD Work vehicle is more than five (5) metres from the edgeline Any speed




Mobile operations






Mobile operations





Mobile operations





Notes


- 1.Advance warning sign X may be replaced by tail pilot equipped with T1A advance warning sign and appropriate supplementary plate
- 2.In this case, signs marked with Y do not need to be erected
- 3.If using static advance warning signs and the operation is on the lane, then static advance warning signs must also be placed on any intersecting roads












Closure: Level 1 Mobile Closure	APPROVED	
Level:1	CAR R992642 Phil Gollings	ALL TRAFFIC MANAGEMENT SERVICES
TMP Ref: Mobile L1 - TTM Install/Removal		aums
	21 December 2023	



APPRC CAR R992642

Phil Gollings

Upper Hutt City Co

Т


Т


Т


Section F

Traffic control devices manual part 8 CoPTTM

Static operations








TWO-WAY TWO-LANE ROAD Short no exit road






Notes

- 1. T1A sign to be placed at least 15m from the intersection
- 2. Where less than B, T1A/T135 and TG2 signs required on main road
- 3. Working space to be less than 100m
- 4. Signage is not required past the worksite where there is less than 3 x B from the end of the working space to the end of the road






Traffic control devices manual part 8 CoPTTM


4th edition, October 2014

STATIC OPERATIONS




Traffic control devices manual part 8 CoPTTM

4th edition, October 2014



STATIC OPERATIONS





Notes

- 1. This diagram may be used at a T intersection by removing any one of the roads
- 2. Taper length may be reduced by adding a RD6R sign
- 3. *Calculation of taper length for lateral shift of less than 3.5m is: WхG



Level 1


- 3.5
- W = Width of Shoulder G = Taper length in metres from the level 1 layout distance table
- 4. Use TSLs if required by TSL decision matrix
- 5. The T144 X0km/h AHEAD sign is optional



STATIC OPERATIONS

TWO-WAY TWO-LANE ROAD - Intersection or roundabout Before intersection - Traffic crossing road centre





Notes

- 1. This diagram may be used at a T intersection by removing any one of the roads
- 2. *Calculation of taper length for lateral shift of less than 3.5m is:
 - <u>W x G</u>
 - 3.5
 - W = Width of lane G = Taper length in metres from the level 1 layout distance table

il Gollina


- 3. Install shifting taper to move road users into the new alignment
- 4. Use TSLs if required by TSL decision matrix
- 5. The T144 X0km/h AHEAD sign is opional R992642

Traffic control devices manual part 8 CoPTTM Section J

4th edition, October 2014

TWO-WAY TWO-LANE ROAD - Intersection or roundabout On median near intersection

J2.20e Level 1



Notes

- 1. This diagram may be used at a T intersection by removing any one of the roads
- 2. *Calculation of taper length for lateral shift of less than 3.5m is:
 - <u>W x G</u>

3.5

- W = Width of lane G = Taper length in metres from the level 1 layout distance table
- 3. Install shifting taper to move road users into the new alignment
- 4. Use TSLs if required by TSL decision matrix
- 5. The T144 X0km/h AHEAD sign is optional

