## Works Access Permit

**Registration Number: R926006** Utility Reference: N/A



## **1. Details of Proposed Work**

Activity: Minor Earthworks/Filling Address: NA State Highway 2, Greytown, SWDC, 5953 Location in road: Carriageway, Footpath, Berm, Nature Strip WAP valid period: 25 March 2023 to 24 March 2024

## 2. The Parties

South Wairarapa District Council being a body corporate in accordance with the Local Government Act 2002 ('the Corridor Manager;')

Wellington Water Alliance being an approved Utility Operator in accordance with Local Government Act 2002 submitting a request for access in accordance with that act;

KIWI TRAFFIC SOLUTIONS LIMITED being the agent of the Utility Operator submitting this request on behalf of the Utility Operator and in accordance with the Utility Operator's statutory rights ('the Applicant').

#### 3. Attachments

Attachment 1 being plan TMP showing the agreed service location.

### 4. Background

(a) The Utility Operator wishes to carry out the works stated on CAR Number R926006 and thereafter maintain the utility services established in the corridor;

(b) The Corridor Manager is required to provide a written consent in accordance with its governing legislation and to provide a schedule of reasonable conditions, if required, by the utility legislation under which the request for access has been made; and

(c) In accordance with the Code: Utilities' Access to the Transport Corridors and on behalf of the Corridor Manager, I give my written consent for access to the corridor at the agreed location and attach my schedule of reasonable conditions:

(d) In the case of State highways this Works Access Permit serves as the approvals required under sections 51 and 78 of the Government Roading Powers Act.



24/03/2023 Date

Jain Thomas acting pursuant to delegated authority.

FOR Corridor Manager APPROVAL USE ONLY

Time Spent Processing:



## **APPROVED** CAR R926006 Jain Thomas STMS Number 131730

South Wairarapa District Council



## CONDITIONS

## **General Conditions**

1. The Utility Operator must:

(a) carry out all Work in Transport Corridors in accordance with the Code and KiwiRail's Specifications for Working in Railway Corridors;

(b) undertake all Works in compliance with the Acts of Parliament and mandated codes of practice that relate to their industry and the type of Work described within the plans and methodology submitted;

(c) install assets more or less in the location shown on the attached plans, and agree the exact location and position with the Road Corridor Manager before Work commences;

(d) locate any Utility Structures in the Road Corridor in the agreed position shown on the drawings and clear of the Carriageway, Road Corridor furniture and kerbs, drains, manholes, etc. Utility Structures agreed to be within the trafficable part of the Road are to be flush with the surface and designed to withstand full heavy Traffic loading (NZTA's HN-HO-72 Traffic Loading);

(e) provide a full description of the construction methodology, reinstatement, resurfacing and compaction and agree this with the Road Corridor Manager prior to Work commencing;

(f) make the Works available at all times for inspection by any person representing the Road Corridor Manager;

(g) if requested, pay the reasonable costs of the Road Corridor Manager in connection with the processing of this notice and for the monitoring and auditing of the Works; (See NZ Transport Agency Cost Structure under Clause 23)

(h) keep a full copy of the Works Access Permit/ Permit to Enter and Reasonable Conditions on the Work Site at all times during the Works;

(i) undertake remedial action on non-conforming Work within the timeframe set by the Road Corridor Manager, where reasonable and practicable;

(j) gain all the necessary consents, approvals and permits from the relevant statutory and regulatory authorities at its own cost;

(k) keep plans of the installed Work and make them available to the Railway Corridor Manager (in all cases) and Road Corridor Manager (on request);

(I) compensate the Road Corridor Manager for any damage or costs incurred to the Road Corridor due to the Work or for costs resulting from the removal of abandoned installations, Utility Structures, components and equipment that belong to the Utility Operator;

(m) repair all Road Corridor assets damaged as a result of the Works, should the Road

Corridor Manager determine these are necessary prior to the end of the Warranty period;

(n) restore to their original condition any surface or Utility Structure that was damaged or removed as a result of the Works;

(o) control the surface water channels so as to cause minimal interference to existing flows;

(p) fully restore the surface water channels at the completion of the Works;

(q) notify the Road Corridor Manager of any maintenance Work it proposes to undertake within the two-year Warranty period;006

CAR Number: R926006

Jain Thomas STMS Number 131730 South Wairarapa District Council Page 1 Of 7 24 March 2023

(r) have in place an approved TMP for Roads and Motorways at least two days prior to Work commencing on the Work Site;

(s) provide the Road Corridor Manager with two Working Days' notice before commencement of Work on the Work Site;

(t) ensure that the Work is carried out under the control of a warranted supervisor as required by the Code of Practice for Temporary Traffic Management and ensure that there are sufficient people on site specifically to control the flow of Traffic through the site in accordance with the TMP;

(u) comply with instructions from an officer of the NZ Police Traffic Safety Branch or a duly authorised agent of the Road Corridor Manager in respect of Traffic management and safety;

(v) complete Works in the Road Corridor in one continuous operation (suspension of Works over five continuous days requires the prior written permission of the Road Corridor Manager);

(w) protect and maintain all Road Corridor signs, markers, signals, barriers and associated marking and replace them to the appropriate industry standard where they have been damaged by the Works;

(x) complete and submit a Works Completion Notice form when the Works are complete; and

(y) stop Work as necessary to meet the requirements of section 42 of the Heritage New Zealand Pouhere Taonga Act 2014.

- 2. Work must not take place on or near a State highway during and one day either side of a public holiday or public holiday weekend.
- 3. Where otherwise required due to Traffic volumes or specific residential or Central Business District requirements, the hours of Work must be as specified in the Local Conditions and Special Conditions.
- The Warranty period starts from the date the Road Corridor Manager has given signed 4. acceptance that the Work is complete or otherwise as provided in Section 4.7.1.7 of the Code.
- 5. Unless the Works stated in the WAP have started on the Work Site, the agreement relating to the Works will only remain valid for six months from the date of approval on the Works Access Permit.
- The Road Corridor Manager must manage all applications relating to Road Corridor access in 6. accordance with the timeframes and processes in the Code.
- 7. The Corridor Manager may:

(a) assess the suitability of any action proposed by the Utility Operator during the Warranty period and impose Reasonable Conditions that will maintain the integrity of the Road assets;

(b) arrange for remedial Work to be done and recover the costs incurred from the Utility Operator, if the Utility Operator fails to take action within the agreed timeframe; and

(c) instruct the Utility Operator to stop Work and leave the Work Site (having made the site safe) if the Works are not complying with the relevant Reasonable Conditions including any plans, relevant conditions or specifications contained in the Code, or permission requirements.

**CAR Number:** R926006

APPROVED CAR R926006 Jain Thomas STMS Number 131730 South Wairarapa District Council Page 2 Of 7 24 March 2023

- 8. In granting this WAP, no vested right is created.
- 9. This WAP is not transferable without the written permission of the Road Corridor Manager.

## **Local Conditions**

- 10. SPECIFICATION FOR TRENCH REINSTATEMENT Backfilling of Trenches in Roads, Footpaths, and Entranceways Edges of trenches in roads and footpaths shall be sawcut before excavation. The sawcuts shall be 150mm back from the edges of the excavation. If the pavement edge is later damaged the contractor shall recut the edge and remove the damaged pavement.
- SPECIFICATION FOR TRENCH REINSTATEMENT 11.
  - Testing and Remedial Work

Prior to resurfacing the contractor shall give the Council reasonable opportunity to test the compaction of the backfill.

Council staff will test compaction of trenches with a Scala Penetrometer.

If the Council considers the compaction to be inadequate the backfill shall be removed and recompacted. Adequate Compaction will produce Scala Penetrometer readings of seven or more blows per 50mm of penetration in roads and under kerbs, and four or more blows per 50mm of penetration in footpaths.

SPECIFICATION FOR TRENCH REINSTATEMENT 12.

Resurfacing Sealed Roads, Footpaths, and Entranceways In chip sealed roads the trench shall be surfaced with 40mm of Mix 10 asphaltic concrete.

Finished flush with the adjacent surface to within a tolerence of 5mm when measured

with a 3 metre straight edge.

If asphaltic paving is delayed and not done on the same day as backfilling, the trench

shall be temporarily surfaced with AP 20 topcourse metal with sufficient clay content to

prevent unravelling by traffic.

On completion of the paving, the joints with the existing surface shall be

waterproofed with an emulsion and sand seal.

In chip sealed entranceways the trench shall be resurfaced with a matching chip seal.

In sealed footpaths the trench shall be surfaced with 20mm of Mix 6 asphaltic concrete.

finished flush with the adjacent surface to within a tolerence of 5mm when measured

with a 3 metre straight edge. If asphaltic paving is delayed and not done on the same day as backfilling, the trench

shall be temporarily surfaced with AP 20 topcourse metal.

On completion of the paving, the joints with the existing surface shall be

waterproofed with an emulsion and sand seal.

SPECIFICATION FOR TRENCH REINSTATEMENT 13. Resurfacing Concrete Footpaths Thomas

**CAR Number:** R926006

STMS Number 131730 South Wairarapa District Council Page 3 Of 7 24 March 2023

Trenches across concrete footpaths shall be surfaced with 100 mm of 17.5 Mpa

concrete. The minimum width (length of footpath) to be replaced shall be 2.0 metres.

If there is a construction joint within 2.0 metres of the trench the footpath shall be

renewed to the construction joint.

The finished surface shall be class U5, shallow textured bass broom to NZS 3114 : 1987.

The finished level shall be flush with the existing footpath to within a tolerance of

3 mm when measured from a 2 metre straight edge.

14. SPECIFICATION FOR TRENCH REINSTATEMENT Repairing of Other Entranceways

Except for chip sealed or unsealed entranceways, repairs to entranceways damaged by

trenching shall necessitate the complete replacement of the entranceway surfacing

between the road boundary and the road to match the original surface construction.

15. SPECIFICATION FOR TRENCH REINSTATEMENT Trenching and Reinstatement in road berms.

All excavated material shall be removed from site.

Trenches in berms shall be backfilled with approved dry granular material compacted in 150 mm lifts. Trenches in grassed areas shall be surfaced with a 150 mm depth of compacted topsoil sown with a good quality grass seed. Undulations in the finished surface shall be less than 25mm when measured from a 3.0 metre straight edge. Topsoil shall be shaped to the contours of existing ground. All stones are to be removed from berm areas at the completion of work. The contractor will be responsible for ensuring a good strike of grass is achieved. This may require over sowing and spraying for weeds in the Spring or Autumn.

16. SPECIFICATION FOR TRENCH REINSTATEMENT Completion of Work Trenches shall not be left open over night.

The Council will not accept unreasonable delays between backfilling the trench and the

reinstatement of the surface. Unless there are extreme weather conditions all surfaces shall

be satisfactorily reinstated within five working days of excavation.

17. SPECIFICATION FOR TRENCH REINSTATEMENT

As Built Plans

Once the work has been completed to the satisfaction of the Engineer the Contractor shall

supply a plan drawn accurately to a scale of 1 : 500 clearly showing the property boundaries.

The plan shall also note the depth of the service and give dimensions from boundaries and

other prominent features.

18. The Contractor is responsible for the location of all existing services prior to the start of works and any damage is to be repaired at the Contractors expense.

CAR Number: R926006

STMS Number 131730 South Wairarapa District Council Page 4 Of 7 24 March 2023

## 19. Works Access Permits (WAP)

The WAP issued herein applies to the local road network only. All other consents and approvals must be obtained by the applicant prior to commencing work.

## 20. WORK COORDINATION

If, on arrival to site another party is occupying the road reserve under an approved Work Access Permit, the STMS arriving on site must approach the STMS of the existing work site and if possible coordinate traffic management measures.

If it is not possible to coordinate traffic management it will require this applications work to be rescheduled to avoid a conflict (unless otherwise agreed by the TMC).

## 21. EXCAVATION PROTECTION

Unattended site during the day/night - the excavation MUST have safety fencing installed around the site for protection with individual panels connected together (refer CoPTTM B6 & C12). An offset must be set from the edge of the excavation to the safety fence.

## **Special Conditions**

- 22. TRAFFIC MANAGEMENT ROAD LEVELS All roads within Featherston, Greytown and Martinborough are treated as Level 1 classification and Temporary Traffic Management must reflect this
- 23. EXISTING ROAD MARKING & FURNITURE: Ensure existing Signs and other road Furnitures are not damaged during activity being carried out. All Road Markings are to be reinstated
- 24. Thrusting under existing vehicle entrances shall be used whenever possible.
- 25. If trench passes through existing vehicle crossing, then either the total crossing is removed and re-poured at the contractor's expense or reinforcing rods shall be drilled into both sides of the existing concrete at 300mm centre's before the section of entrance is re-poured.

## 26. HOUSEKEEPING:

Must be maintained at all times. Grass and berm damaged during construction/inspection/event must be reinstated with screened topsoil and sown with good quality grass seed.

27. Any damage sustained to the road corridor, must be reinstated as soon as practicable or

before vacating site.

28. CHIPSEALING & SURFACING:

Any damage to road surface or road corridor caused by this operation or by turning plants and work vehicles to be remedied before vacating the site. All roads to be swept clean off loose chip/AC adjacent to chipseal/surfacing operation including roads with TTM if loose chip/AC has made its way there. All loose chip/AC to be swept clean off the footpath and kerb & channel where present.

CAR Number: R926006

APPROVED CAR R926006 Jain Thomas STMS Number 131730 South Wairarapa District Council Page 5 Of 7 24 March 2023

## 29. PHOTOS:

Supply Before work start and After completion of work photos of site from both direction and one looking from at the site. Photos should cover all the work site. Clearly identify photos so it is easy to follow. Photos must be uploaded on this CAR as soon as work is completed.

## 30. FOOTPATH DIVERTED VIA GRASS BERM:

Ensure grass berm is adequate and safe for footpath users before diverting. If grass berm on diverted pathway is wet or slippery or uneven, controls need to be put in place to make safe before footpath is closed.

## 31. GTMP - NOTIFICATION TO RCA:

All works are to be notified to the RCA in writing. Monthly program of forward works and Weekly program of all confirmed work from Monthly program including days, address and work duration. RCA shall be informed of any changes to work from weekly program at least 24 hours before they commence. This is to ensure that there is no clash with other contractors. The RCA needs to know where the work is happening, when it is happening, what diagram will be used and who is on site. Any failure in meeting this may result in cancellation the TMP. At the end of each calendar month, a report is to be submitted to Council of the completed works for that month. The report is to included but not limited to; the road name and location by RP

## 32. PUBLIC NOTIFICATION

The applicant/contractor shall liaise with all parties affected by the work activity including, but not limited to residents, businesses, schools, buses and emergency services. A letter drop and/or door knocking 3-5 days prior to work commencing should advise of the planned activity, duration and details of a contact person for enquiries.

## 33. CoViD-19 RESTRICTIONS

The applicant/contractor is responsible for ensuring that the activity complies with all Government CoViD-19 restrictions and or lockdowns, and that processes and procedures are in place at all times to keep workers and the public safe and separated to limit virus transmission.

## 34. UNATTENDED SITE

<u>Plant & machinery</u> to be parked clear of live traffic lanes to ensure sight lines for turning traffic is not restricted and drivers have clear visibility when existing driveways. Excavation protection requires <u>safety fencing</u> to be installed around the excavation work area with panels interconnected - refer CoPTTM B6 and C12 and WorkSafe NZ Excavation Safety Gudieline.

## 35. ROAD CARRIAGEWAY REINSTATEMENTS

Excavations in the formed carriageway or road shoulder shall be backfilled with Council

approved aggregate in maximum layer lifts of 200 mm, and be compacted with appropriate equipment achieving a minimum clegg value of 32 for each lift and 42 at the surface (prior to sealing)/ The back filled and compacted trench shall not be left unsealed for more than 48 hrs or temporary water proof membrane shall be placed over until the full and final seal coat is applied. Reinstatement must be of a uniform shape and the minimum trench dimensions for compaction purposes shall be 300 mm sqaure. However, the surface reinstatement shall include 150mm trimming allowance all sides of the trench making the seal patch a minimum of 600mm square. Seal coat shall be a minimum of 50mm depth TNZ M/10 Asphaltic Concrete Overcuts - For excavations within hard surfaces initial saw cuts should be on the diagonal to avoid overcuts, horizontal and longitudinal cuts follow ensuring clean regular lines occur with a circular saw. The depth of the cuts shall be such that the seal breaks out

CAR Number: R926006

South Wairarapa District Council Page 6 Of 7 24 March 2023

STMS Number 131730

cleanly. Overcuts identified after reinstatement shall be deemed unacceptable and will require complying rework to occur.

All asphalt joints, except where friction course is used must be coated with a 100 mm wide emulsion and sand bandage. The emulsion must be applied by spray or be brushed to produce a uniform application of not less than 1.0 litres of residual bitumen per square meter. The bandage must extend for less than 50mm on either side of the joint.

### CAR Number: R926006

APPROVED CAR R926006 Jain Thomas STMS Number 131730 South Wairarapa District Council Page 7 Of 7 24 March 2023

# Health and Safety Policy Wellington Water

#### Our Purpose

Creating excellence in regional water services for healthy communities

#### Our Vision

Our people, suppliers and affected parties go home healthy and safe

#### Our Beliefs

- Health and safety is our top priority
- · We look after ourselves; everyone takes personal responsibility for their own health and safety
- · We look out for each other, suppliers and the public; we make sure everyone is safe
- Wellington Water takes a methodical approach to health and safety; we continuously review our systems to
  ensure they are up-to-date and ensure that health and safety is foremost in infrastructure planning and design
- We're committed to health and safety at all times; nobody walks past an unsafe activity or work site we make it safe

#### Our Commitments

#### Leadership

- We make sure our people work in a safe environment
- · We make sure our work sites are safe for suppliers, neighbours and the general public
- We empower our people to manage health and safety in all situations and to stop unsafe acts as they happen; we make sure there's a safe working environment before work continues
- We proactively identify and manage hazards and ensure safe behaviour
- We support the safe and early return to work of any of our people who are injured or sick, and support and follow up on anyone who is injured on a Wellington Water site
- · We recognise staff and suppliers who practice excellence in health and safety

#### Systems

- · We make sure our people have the training, skills and resources to work safely
- We ensure infrastructure managed by Wellington Water is designed, constructed, operated and maintained safely, and will remain safe for our people, suppliers and the community
- We accurately record, investigate and report incidents and learn from them
- We monitor our health and safety performance and that of our suppliers as a basis for continuous improvement and identifying new and safer ways of working

#### Working with others

- Our suppliers are required to commit to our vision of our people and suppliers going home healthy and safe
- We make sure all suppliers working on behalf of Wellington Water have high quality health and safety systems in place

#### place

- · We comply with and exceed all relevant legislation, regulations, codes of practice and industry standards
- We interpret health and safety broadly and work with all stakeholders to achieve our health and safety vision

210

COLIN CRAMPTON CHIEF EXECUTIVE



## People at the heart of everything we do

Living safely is how we go about every aspect of our lives; all day, every day. It is more than work, it is about integrating our work, home and interests, our desire to get the best out of life, and to be the best we can. It is recognising our strengths and weaknesses, and making positive choices that benefit our wellbeing and way of life, including those of others in the communities in which we live and work.

#### We will:

- · Demonstrate our commitment through active and visible leadership
- Abide by a simple safety management system that encourages health and safety ownership by each and every individual
- · Incorporate health and safety into the way we design, plan and do our work
- · Work collaboratively with our subcontractors to meet the required health and safety standards
- · Enhance our health and safety skills and behaviours through training and development
- · Foster a culture of reporting, learning and sharing
- . Be empowered to maintain a safe and healthy workplace
- · Promote a positive health and wellbeing mindset
- · Meet or exceed relevant standards and legal requirements
- · Set measurable objectives and targets to ensure continual improvement

**CW Bruvn** 

Managing Director





## **ROAD SPACE BOOKING**

Address:					
Contractor:				1	
Dates & Times (attended):	From:			То:	
Dates & Times (unattended):	From:			То:	
Generic TMP used:					
Diagram (s) used:					
CAR #					
Work Ad	ctivity and	d Reasons	; TTM to re	emain in	place:
					•
Contractor Name:					
Contractors Signature:					
TMC Approval:					

Please attach photos of site active site set up (these photos are to include both ends of the site (inclusive of any side roads), pedestrian/cycle management and the working area.





#### TRAFFIC MANAGEMENT PLAN (TMP) – FULL FORM

Use this form for complex activities. Refer to the NZ Transport Agency's Traffic control devices manual, part 8 Code of practice for temporary traffic management (CoPTTM), section E, appendix A for a guide on how to complete each field.

Organisations       /TMP         /TMP       reference	n		
Organisations /TMP reference			
Organisations /TMP reference			
reference	_		
Subcontractors: ATMS Stapp Contracting ltd PTS TMNZ Men at Work Traffic Flow Traffic Safe Hanging Around Ltd Leading Taranaki Recruitment			
Road names and suburbHouse no./RPs (from and to)Road levelPerm sp	nanent beed		
All roads and footpaths within the South All roads within: 1 50/7	0/100k		
District Councils District.	n/n		
Including SH2 and SH53 Roads, Footpaths and Grevtown			
kerb & Channel and roadside storm water Maintenance activities			
and road This TMP is not valid for SH's high risk activities Martinborough			
characteristics Site Specific TMP required depending on the work activities and impact. i.e. sewer blocks that involve works from a manhole at an intersection and/or in the live lane, burst water main/water leaks on the network in the carriageway/intersections that will impact traffic, hydrant/valve replacements in the carriageway that will impact traffic, water lateral replacements that involve trenching across the carriageway.			
AADT Peak flows			
Traffic details         Various AADTs         Times Vary	Times Vary		
(main route) STMS to perform Manual Traffic Counts prior to TTM setup Dessible			
Description of work activity APPROVED			
CAR R926006 Jain Thomas			
STMS Number 131730 Traffic control devices manual part 8 CoPTTM Section EVaporative Distratific Gramadement plans Edition 4 A			
Page 1			



General Mobile Water Maintenance & renewal works as defined in 3 Waters Contract for SWDC.- Only for one day works

This TMP is added to a New CAR which covers the works of the OLD CAR (R840118).

Activities covered are detailed as per contract Preliminary and General specifications.

Corridor Access Requested WAP & Conditions to be on site with contractors AT ALL TIMES sites are active.

ANY STATE HIGHWAY WORKS WILL BE AT THE DISCRETION OF WTA TMC

All WORKS APPROVED BY WTA TMC MUST THEN BE NOTIFIED TO THE TRAFFIC OPERATIONS CENTRE (TOC) PRIOR TO COMMENCEMENT AND POST WORK

WORKS ARE TO BE PLACED ON THE WEEKLY ROAD WORKS REPORT AND COMPLETED WORK REPORT NEED ON EACH MONTH.

ALL COMPLETED WORKS MUST COMPLY TO WAP CONDITIONS AND ARE TO BE REINSTATED ACCORDING TO NZTA STANDARDS

Works include sewer blocks/maintenance repairs on the wastewater network that require entry from a manhole at an intersection and/or in the live lane or excavations in the carriageway/live lane, burst water main/water leaks on the network in the carriageway/intersections that will impact traffic, hydrant/valve replacements in the carriageway that will impact traffic, water lateral replacements that involve trenching across the carriageway.-- Site specific TMP need for the high risk area.

This also includes works on the Stormwater network that may have an impact on traffic & any renewal works.

#### Planned work programme

Start date	20/03/2023	Time	24hrs	End date	20/03/2024	Time	24hrs
Consider significant stages, for example: • road closures • detours • no activity periods.	Site Stages (not limited to): <ol> <li>TMP Review</li> <li>TMD Selection</li> <li>TTM Installation</li> <li>TTM Site Drive Through</li> <li>Works On Site</li> <li>TTM Disestablishment / Unattended TM Install</li> <li>TTM Site Final Drive Through</li> </ol>						
Alternative dates if activity delayed	If Works are Postponed/Cancelled for any reason, they may be rescheduled for the next fine Day/Night if within approved TMP dates. STMS to maintain contact with the Local RCA – South Wairarapa District Council or nominated representative.						
Road aspects affected (delete either Yes or No to show which aspects are affected)							
Pedestrians affected? Cyclists affected?	yes PotentiallyProperty access affected?PotentiallyTraffic lanes affected?Potentiallyyes PotentiallyRestricted parking offected?Potentially PotentiallyDelays or queuing likely?Potentially Potentially						otentially <del>otentially</del> Potentially
Proposed traffic management methods							



WAKA KOTA NZ TRANSPORT AGENCY	HI         RCA consent (eg CAR/WAP) and/or RCA contract reference					
<b>Installation</b> (includes parking of plant and materials storage)	<ul> <li>Full setup details to suit GTMP layout requirement.</li> <li>Ramm Contractor Dispatch records GTMO numbers.</li> <li>Weekly road report submitted via email to council by EOB Friday prior to work commencing.</li> <li>Initial E1.8 checking process for GTMP to be completed prior to setup of each worksite.</li> <li>Temporary speed limit decision matrix to be available onsite should the TSL change from the initial E1.8 checking process for GTMP.</li> <li>Site installation using a LEVEL 1 Mobile operation.</li> <li>Prior to arrival at site, the STMS will arrange a safe meeting point with all works personnel that will be onsite to undergo a toolbox meeting.</li> <li>STMS to carry out traffic counts prior to site establishment.</li> <li>Review the TMP check form.</li> <li>The STMS is to identify the public and site safety hazards and how they will be managed/addressed – this will be documented on the hazard document (on-site record)</li> <li>All vehicles will be equipped with the appropriate communication device.</li> <li>Static Closures         <ul> <li>Pre-install of signage on adjoining side roads to be carried out first.</li> <li>Advanced warning followed by works end must be installed first on left hand side followed by the right then other signage follows left to right then delineation.</li> <li>Signs are to be placed on the left-hand side of the road as required; the first sign to be erected will be an advanced warning sign.</li> <li>Relevant delineation signage to be installed around the working space after all signage has been installed.</li> </ul> </li> <li>Mobile Operations Where Required         <ul> <li>To install certain signs, mobile closures will need to be implemented. The TM work vehicle will enter the line late to protect on the road as required; the sign to be size to be the size to complement.</li> </ul> </li> </ul>					
	the live lane shoulder or other suitable/safe location e.g vacant parking bays prior to the site to provide advanced warning of the closure ahead. Mobiles will be undertaken for stops less than 10 minutes at a time or 5 minutes when holding traffic					
Attended (day)	<ul> <li>TTM: TMD to be selected and fit for purpose prior to installing closure         <ul> <li>Closure that gets installed is to be note on the onsite record.</li> <li>TMDs that prior to be used on a cases by case basis and approval from TMC is REQUIRED.</li> </ul> </li> <li>STMS/TC to monitor and assist pedestrians where required</li> <li>STMS/TC to monitor and assist affected driveways as required</li> <li>STMS to check the site prior to the start of work and document times that the site layout was started and completed.</li> <li>STMS is to continuously monitor the site during work.</li> </ul>					
Attended (night)	<ul> <li>TTM: TMD to be selected and fit for purpose prior to installing closure         <ul> <li>Closure that gets installed is to be note on the onsite record.</li> <li>TMDs that have the logo are to be used on a cases by case basis and approval from TMC is REQUIRED.</li> </ul> </li> <li>STMS/TC to monitor and assist pedestrians where required</li> <li>STMS/TC to monitor and assist affected driveways as required</li> <li>STMS to check the site prior to the start of work and document times that the site layout was started and completed.</li> <li>STMS is to continuously monitor the site during work.</li> <li>STMS on site at all times and will be in contact with all personnel on site.</li> </ul>					
Unattended (day)	Inattended worksites in the form of but not limited to the following layouts: TSL deployed; Loose chip; Slippery surface; Ineven surface; Portable Traffic Signals; Detours. ite Checks: Veekdays – 1 Site Check every 4hours Weekends – Site Check very 24hours APPROVED CAR R926006					
Traffic control devices ma	Jain Thomas         STMS Number 131730         nual part 8 CoPTTM       Section EVappendix Alignatific Gnamagement plans         Page 3         24 March 2023					

WAKA NZ TRAN AGENCY	HI	RCA consent (eg and/or RCA cont	g CAR/WAP) tract reference						
Unattended (	night)	Unatt Unev Site C Week	ended worksites in th en surface; Portable T <u>Checks:</u> xdays – 1 Site	ne form of but not lin Traffic Signals; Detour Check every	nited to rs.	the followin	ng layout:	s: TSL deployed; Loose ch	ip; Slippery surface;
	υ,	24ho every	urs Weekends – 1 v 24hours	l Site Check					
		Plann requi	ed detour routes with re the approval of TM	hin each district and/ ICs.	or passi	ng through (	each dist	rict will be reviewed as r	equired. Detours will
	Does detour route go into another RCA's roading network? Yes No (delete eith							<del>te either Yes or No</del> )	
Detour route	tour route If Yes, has confirmation of acceptance been requested from that RCA? Yes No (delete ei Yes or No)								<del>No (delete eithe</del> r
		Note	<b>a:</b> Confirmation o	f acceptance fro	<del>m affe</del>	<del>cted RCA</del>	<del>must b</del>	e submitted prior to	<del>o occupying the site</del> .
		٠	The removal of TTM	measures must be in	the ord	er as mentio	oned bel	w	
			o Tapers	and delineation devi	ces mus	t only be pla	aced once	e all signs have been inst	alled.,
			<ul> <li>Remain</li> <li>The veh</li> </ul>	ning signs are placed nicle then makes a lo	in order op on a	from the ad single direct	lvance w ion carri	arning sign until the wor ageway or simply turns a	ks end sign is reached. round on a
Removal			bidirect comple	tional carriageway to te.	make th	ne next run.	This pro	cess is continued until th	e sign network is
			o <b>The firs</b>	t sign erected must k	be the ad	dvance warr	ning sign.		
		•	For level 2 roads whe be removed in a sing	ere an AWVMS is use le pass.	d to rep	lace the adv	ance wa	rning sign, all signs on or	e side of the road may
Proposed TSL	s (see TS	SL deo	cision matrix for §	guidance)					
TSL details as required Approval of Temporary Speed Limits (TSL) are			re in	<b>Time</b> (From a	es nd to)	Dates (Start and finish)	Diagram ref. no.s (Layout drawings		
	of Speed Limits 2017, Rule 54001/2017 (List speed, length and location)							management diagrams)	
	A tempo for moto Location Records	emporary maximum speed limit of <b>30</b> km/h is hereby fixed motor vehicles travelling over the length of <b>300</b> m – cation to be identified and recorded as required in Onsite cords daily.			fixed site	24hrs		20/03/23 to 20/03/24	Refer to TMD layouts
Attended day/night	Speed re worksite	estricti e activi	ions (TSL's) to be app ity and the condition	ropriate to the type of the road surface.	of				
	TSL LOC RECORE	ATION )	TO BE RECORDED W	ITHIN COPTTM ON S	ITE				
	TSL mat	rix to l	pe used prior to TTM	installation.					
	A tempo for moto Location Records	emporary maximum speed limit of <b>30</b> km/h is hereby fixed motor vehicles travelling over the length of <b>300</b> m – cation to be identified and recorded as required in Onsite cords daily.			fixed site	24hrs		20/03/23 to 20/03/24	Refer to TMD layouts
Unattended day/night	ded Speed restrictions (TSL's) to be appropriate to the type of worksite activity and the condition of the road surface.			of					
	TSL LOCATION TO BE RECORDED WITHIN COPTTM ON SITE RECORD			ITE					
	TSL matrix to be used prior to TTM installation.								
	Will th	e TSL	be required for l	onger than 12 m	nonths	?			
TSL duration	<b>lf yes</b> , Monite	attac oring	h the completed Processes for TSL	checklist from se s to this FMR	ection	l-18: Guid	ance o	n TMP	No
	1			CAR R926006 Jain Thomas					
Traffic control de	vices ma	<i>nual</i> n	art 8 CoPTTM	STMS Number 1:	31730 Qistrait	ficmanade	ment pl	ans	Edition 4. April 2020
		P		-, -, -, -, -, -, -, -, -, -, -, -, -, -	Page 4				
				24 March 2023			J		



#### Positive traffic management measures

- Side friction utilized
- TSLs in stalled

**Contingency plans** 

- Lane widths reduced
- Egress to and from site to be controlled by STMS/Traffic Controllers. Delineation to be placed to suit egress locations
- Advanced warning Utes to be utilized in high risk areas.
- Advanced warning Utes to be utilized for closures of bridges and as advance warning for sites when required.
- No manual Stop/Go operations are to be carried out, eStops MUST be used instead.

Cone Spacing Reduced to 2.5m to Increase Effectiveness





SIDE FRICTION CAN BE USED BY THE PRACTICING STMS TO CREATE A TUNNEL EFFECT WHILST STILL MAINTAINING THE REQUIRED LANE WIDTH Minimum Lane Width Maintained As Per Temporary / Permanent Speed Restrictions

The Longitudinal Lenght Of The Side Friction Depends On The Lenght Of The Area Required For Reduced Speed

Generic	Major Incident	Actions
contingencies for:	A major incident is described as:	The STMS must immediately conduct
major incidents	Fatality or notifiable injury - real or	the following:
<ul> <li>incidents</li> </ul>	potential	<ul> <li>stop all activity and traffic movement</li> </ul>
<ul> <li>pre planed detours.</li> <li><i>Remove any</i> options which do not apply to your job</li> </ul>	<ul> <li>Significant property damage, or</li> <li>Emergency services (police, fire, etc) require access or control of the site.</li> </ul>	<ul> <li>secure the site to prevent (further) injury or damage</li> <li>contact the appropriate emergency authorities</li> <li>render first aid if competent and able to do so</li> <li>notify the RCA representative and / or the</li> </ul>
		<ul> <li>engineer</li> <li>under the guidance of the officer in charge of the site, reduce effects of TTM on the road or remove the activity if safe to do so</li> <li>re-establish TTM and traffic movements when advised by emergency authorities</li> </ul>
		<ul> <li>that it is safe to do so</li> <li>Comply with any obligation to notify WorkSafe</li> </ul>





AHI RCA consent (eg CAR/WAP) and/or RCA contract reference					
Incident	Actions				
An incident is described	The STMS must immediately conduct the following:				
<ul> <li>minor or non-inquiry accident that has the potential to affect traffic flow</li> </ul>	<ul> <li>stop all activity and traffic movement if required</li> </ul>				
<ul> <li>structural failure of the road.</li> </ul>	<ul> <li>secure the site to prevent the prospect of injury or further damage</li> </ul>				
	<ul> <li>notify the RCA representative and / or the engineer</li> </ul>				
	<ul> <li>STMS to implement a plan to safely remove TTM and to establish normal traffic flow if safe to do so</li> </ul>				
	<ul> <li>re-establish TTM and traffic movements when it is safe to do so and when traffic volumes have reduced.</li> </ul>				
Detour	Actions				
If because of the on-site activity it will not be possible to remove or reduce the effects of TTM once it is established a detour route must be	When it is necessary to implement the pre- planned detour the STMS must immediately undertake the following:				
designed. This is likely for:	Notify the RCA and / or the engineer when the detaur is to be actablished				
<ul> <li>excessive delays when using an alternating flow design for TTM</li> </ul>	Drive through the detour in both directions				
• redirecting one direction of flow and / or	to check that it is stable and safe				
• total road closure and redirection of traffic until such time that traffic volumes reduce and tailbacks have been cleared.	<ul> <li>Remove the detour as soon as it practicable and safe to do so and the traffic volumes have reduced and tailbacks have cleared</li> </ul>				
The risks in the type of work being undertaken, the risks inherent in the detour, the probable duration of closure and availability and suitability of detour routes need to be considered.	<ul> <li>Notify the RCA and / or the engineer when the detour has been disestablished and normal traffic flows have resumed.</li> </ul>				
The detour and route must be designed including:					
• pre- approval form the RCA's whose roads will be used or affected by the detour route					
• ensure that TTM equipment for the detour -signs etc are on site and pre-installed.					
Note also the requirements for no interference	at an accident scene:				
In the event of an accident involving serious harr TTM equipment, is removed or disturbed and an disturbed or interfered with, except to:	n the STMS must ensure that nothing, including y wreckage article or thing must not be				
• save a life of, prevent harm to or relieve the s	suffering of any person, or				
make the site safe or to minimise the risk of a further accident; or					

- maintain the access of the general public to an essential service or utility, or
- prevent serious damage to or serious loss of property, or

CAR R926006 Jain Thomas STMS Number

Jaine 24 March 2023

APPROVED

• follow the direction of a constable acting in his or her duties or act with the permission of an inspector.

WAKA KOTA NZ TRANSPORT AGENCY	٩HI	RCA consent (eg CAR/WAP) and/or RCA contract reference							
Other	Wea	Weather							
contingencies to be identified by the applicant	Depe	Depending on the activity, works may be cancelled if raining.							
(i.e. steel plates to	Exce	Excess traffic delays (more than 5 minutes)							
quickly cover excavations)	In th visua Utilis	In the event of congestion positive measures will be implemented, ie opening lane widths, removing visual distractions from site, stopping works until congestion has eased or removal of the closure. Utilising network VMS boards to advise motorists of delays ahead.							
	Wor	k running late							
	Hold points, milestones and 'last safe moments' will be utilised throughout the operation to ensure closure removal times are not breached. In the event of breakdown or unforeseen circumstance, the contingency of 'excess traffic delays' above will apply along with informing the RCA immediately.								
	Eme	rgency Vehicle Access / Movement	s or On Site	Emergency					
	Emergency vehicles given the right of way at all times and will be assisted through closure or the use of the TM vehicle if appropriate and required.								
	<ul> <li>Emergencies onsite or nearby will first be made safe, then if appropriate moved from any live lanes, then attended to in detail with an emergency modified TTM setup by the STMS if required.</li> <li>All patches to be temp sealed if a permanent reinstatement is not possible on the day and site to be made safe before leaving the site.</li> </ul>								
		<ul> <li>Steel plates are to be used to cov</li> </ul>	er all excava	ations if not possible to backfill on the	day.				
Authorisations									
Parking restriction(s)	Will c	ontrolled street parking be affected?	Yes	Has approval been granted?	Yes				
alteration authority	RCA approval will be obtained as required for each Council								
Authorisation to work at	Will p perm	ortable traffic signals be used or anent traffic signals be changed?	Yes	Has approval been granted?	Yes				
permanent traffic signal sites	RCA approval will be obtained as required for each Council								
Road closure authorisation(s)	Will f more stipul	ull carriageway closure continue for than 5 minutes (or other RCA ated time)?	Yes	Has approval been granted?	Yes				
	RCA a	pproval will be obtained as required for each	h Council						
Bus stop	Will b activi	us stop(s) be obstructed by the ty?	Yes	Has approval been granted?	Yes				
closure(s)	RCA approval will be obtained as required for each Council								



WAKA KOT	AHI RCA co and/or l	nsent (eg CAR RCA contract r	R/WAP) reference				
		٨	IZ eStop – CoF	PTM Certified	<u> </u>		
		h	https://www.n	zta.aovt.nz/a	ssets/resources/code-temp-traffic-		
		<u>n</u>	management/docs/NZ-eSTOP-Service-and-Operations-Manual-2019-				
		<u>v</u>	v7.40-with-warranty.pdf				
		C	Dr;				
	Make, model and description/number		/lodel#				
			627 - 1,	627 - 2			
			628 - 1.	628 - 2			
Authorisation to			629 - 1	629 - 2			
signals			620 1	620 2			
			030 - 1,	624 2			
			631 - 1,	631 - 2			
			632 - 1,	632 - 2			
		Y	'es				
	NZTA compli	ant? 7	he eSTOP™ ho he New Zeala	as been tested ad Transport	d and certified compliant in accordance with		
		4	aency (N7TA)	Technical No	te – Portable Traffic Signal Systems, Version		
		3	: November 2	2015.			
EED							
Is an EED applicable	? No	E	ED attached?	ched? N/A			
Delay calculations/t	rial plan to de	termine poter	ntial extent of	delavs			
At the request of TMC.	•	•		•			
Public notification pl	an						
• Local Council to be a	dvised where worl	will impact on th	neir road network				
• Letter drops to surro	unding businesses	and residents as	required				
• Where works require	e, advance warning	g of works will tak	e place. Each cou	ncil to determine	e the media release to be issued.		
• Notification to be by	means of the wee	kly roadwork's re	port as advised to	relevant council	1		
Emergency services,	Bus companies to	be notified where	necessary				
Public notification pl	an	No					
attachea?	_						
On-site monitoring p	olan						
	Level 1 STMS o	n site with the rel	evant number of	TC's to ensure co	rrect site establishment		
Attandad	• The Le	• The Level 1 STMS may leave the site area in order to gain access to his site to conduct a full check.					
(day and/or niaht)	This time abser	This time absent must not exceed 30 minutes.					
(aa) and, or mgree	The assigned L will not be able	The assigned Level 1 STMS will not be in charge of any other closures (including active or inactive shoulder closures) as they will not be able to maintain the required supervision of those sites given the requirement to maintain 100% presence (apart					
	from loops to d	lo site checks) on	this site.		5 1 1 1		
Site checks:							
Unattended	Weekdays	– 1 eve	ery 24 h	ours			
(day and/or night)	Weekends	– 1 eve	ery 24 h	ours			
Adverse weather may re			ire an increase	in			
	CHECKS.						
Method for recordin	g daily site TT	<b>M activi<mark>ty</mark> (eg</b>	CoPTTM on-s	ite record)			
		CAR	R926006				
		Jain	Thomas	700			
Traffic control devices ma	anual part 8 CoP	TTM Section	hever 131	cau istraifficGnanade	ment plans Edition 4, April 2020		
		F	Pa	je 8			
		24 14	4 Jarch 2022				
		■ ∠4 IV					



• Hazard ID sheet

- QA sheet
- Tailgate
- Pre-Start
- An onsite daily record of hourly site checks

#### Site safety measures

- As per the SAFE, HEALTH and ENVIRONMENTAL Pre-Start Tailgate which is done by the shift foreman/ supervisor for the job.
- All personnel on site to comply with Fulton Hogan and Waka Kotahi standards.
- All personnel on site to exit the site as per the STMS instruction/ briefing
- No unauthorized personnel to be on site
- All personnel on site to wear the correct PPE and equipment.
- All vehicles will have their flashing beacons turned on when entering, leaving, installing & removing TTM closures.
- A safe evacuation location to be identified at this briefing.
- Any site visitors must be escorted at all times by a person who has completed the full induction, they are able to observe the works only.
- A TM Vehicle may be located directly behind work site
- In the event of a closure breach (police chase, accidental breach etc.) TTM team to use RT's and notify all workers within the site to step back and get to safety ASAP.

Temporary safety	Will a temporary safety barrier system be used at this worksite?	No	If yes, has the temporary safety barr been designed by an installation desi independently reviewed as being fit	ier system igner and for purpose?	N/A
barrier system	Statement from temporary safet	N/A			

#### **Other information**

- Signs to be erected clear of footpaths and cycle ways with at least 0.8 meters of clear road to allow safe egress of cyclists where possible.
- Where sockets have been installed off the road to allow for temporary warning signs to be erected, these shall be used.
- Permanent signs conflicting with the TTM shall be covered for the duration of the TTM as required.
- All vehicles to travel in the direction of traffic flow.
- The minimum lane width will be maintained at all times, for traffic to pass, unless a diversion is in place.
- Variations will be covered by the Generic TMP.
- All maintenance operations will take place under Traffic Control department to this plan. A number of specific exceptions are detailed below
- Mobile Closures no more than 10mins
- Semi Static Closures no more than 1hr
- Gating of all Signs may not be able to be achieved due to topography of site or lane widths, where this occurs the STMS is to determine if additional signage is to be installed as advance warning or if the sign spacing can be increased to allow the signs to be installed in locations that will allow them to be gated. This is up to the discretion of the STMS.

#### Use of Mobile Closures or Rolling Blocks to install static closures

Generic layout diagrams				
Number	Title			



WAKA KOTAHI	RCA consent (eg CAR/WAP) and/or RCA contract reference						
F2.1	Footpath diverted onto berm behind wor	king space (first preference)					
F2.2	Footpath diverted onto berm between w	Footpath diverted onto berm between working space and carriageway (second preference)					
F2.3	Footpath diverted onto carriageway (thir	d preference)					
F2.4	Footpath closed – permanent speed less	s than 65km/h (fourth preference)					
F2.5	Shoulder and roadside activities – work	on berm and/or footpath permanent speed less than 65km/h					
F2.6	Shoulder and roadside activities – Work	in parking lane permanent speed less than 65km/h					
F2.7	Shoulder and roadside activities – shoul	der closure					
F2.8	Cycle lane – Traffic not crossing road ce	ntre diverted cycle lane					
F2.9	Cycle lane – Traffic crossing road centre	e diverted cycle lane – coned lane control					
F2.10	Cycle lane – Traffic not crossing road ce	ntre cycle lane closed					
F2.11	Two-way two-lane traffic not crossing ro	ad centre					
F2.12	Two-way two-lane Traffic not crossing ro	bad centre signs on median					
F2.13	TWO-WAY TWO-LANE ROAD Traffic cr	rossing road centre Two lane diversion					
F2.14	TWO-WAY TWO-LANE ROAD Single-la	ne alternating flow Manual traffic control (STOP/GO or STOP/SLOW)					
F2.15	TWO-WAY TWO-LANE ROAD All traffic stopped temporarily Manual traffic control (STOP/GO or STOP/SLOW)						
F2.16	TWO-WAY TWO-LANE ROAD Single-la	ne (traffic volume less than 1000vpd - 80vph) Give way control					
J2.16a	TWO-WAY TWO-LANE ROAD Short no	exit road					
F2.17	TWO-WAY TWO-LANE ROAD Single-la	ne alternating flow Portable traffic signals					
F2.18	TWO-WAY TWO-LANE ROAD Work in centre of road						
J2.18a	TWO-WAY TWO-LANE ROAD In centre of road with median. signs on median						
F2.19	TWO-WAY TWO-LANE ROAD - Intersection or roundabout Road works on side road after intersection - TSL on side road Traffic not crossing road centre						
J2.19a	TWO-WAY TWO-LANE ROAD - Interse shorter sign spacings and MTC operatio	ction or roundabout Major obstruction close to intersection Allows n					
F2.20	TWO-WAY TWO-LANE ROAD - Interse on main road Traffic not crossing road c	ction or roundabout Road works on side road after intersection - TSL entre					
J2.20a	TWO-WAY TWO-LANE ROAD - Interse	ction or roundabout After intersection - Traffic not crossing road centre					
J2.20b	TWO-WAY TWO-LANE ROAD - Interse	ction or roundabout After intersection - Traffic crossing road centre					
J2.20c	TWO-WAY TWO-LANE ROAD - Interse centre	ction or roundabout Before intersection - Traffic not crossing road					
J2.20d	TWO-WAY TWO-LANE ROAD - Interse	ction or roundabout Before intersection - Traffic crossing road centre					
J2.20e	TWO-WAY TWO-LANE ROAD - Interse	ction or roundabout On median near intersection					
F2.21	TWO-WAY TWO-LANE ROAD - Interse	ction or roundabout Work in middle of intersection					
J2.21a	TWO-WAY TWO-LANE ROAD - Interse	ction or roundabout Work on existing roundabout					
F2.22	TWO-WAY TWO-LANE ROAD - Intersection or roundabout Closure at corner of an intersection Manual traffic control (Stop/Go or Stop/Slow)						
F2.23	TWO-WAY TWO-LANE ROAD - Road c or workspace	losures and detours Road closure Temporary route around a hazard					
F2.24	TWO-WAY TWO-LANE ROAD - Road c	losures and detours Road closure - detour route Example					
J2.25a	TWO-WAY TWO-LANE ROAD - Road c way Example	losures and detours Partial carriageway closure and detours - One					





F2.25	TWO-WAY TWO-LANE ROAD - Road closures and det	ours					
F2.26	Other hazard: Flooding, washout, slip, slippery surface						
F2.27	Unattended worksites: New seal - unattended and/o	or unswept worksi	te				
F2.28	Unattended worksites: Surface hazard						
F2.29	Unattended worksites: Seal repairs on a curve						
ATMS02	Single lane alternating flow - Estops						
ATMS03	Cycle lane closed - Estop						
ATMS04	Single lane alternating flow – Estops at intersection						
ATMS05	Footpath Management						
ATMS07	Inspection activity						
ATMS08	Cul de sac closure						
Contact details							
	Name	24/7 contact number	CoPTTM ID	Qualificatio n	Expiry date		



24 March 2023

Section Evappendix A. Traffic management plans Taingt Page 11

WAKA KOT NZ TRANSPORT AGENCY	AHI	RCA consent ( and/or RCA co	eg CAR/WAP) entract referenc	e				
Principal	Danie	el Paulo	ellingt ater	on	021 949 871	N/A	N/A	N/A
тмс	WT	A - Darren Varcoe			027 839 5693	25161	L2/3 NP	14/06/25
тмс	Jain T	SOUTH WAIRARAPA DISTRICT COUNCIL Kia Reretahi Tātau				131730	STMS L1	17/04/25
Engineers' representative	Adar	n Mattsen	ellingt ater	on	021 572 916	N/A	N/A	N/A
Contractor	Danie	el Paulo	ellingt ater	on	021 949 871	N/A	N/A	N/A
STMS	Paulo Evans 2nd)	TBC – prior to v o (Wellington Water s (FH) as interim cor as interim contact.	vork start or on th Alliance) Tane Te ntact. Richard Te A	<mark>ie day</mark> Daniel Moana- sonui (FH	021 949 871 027 203 2054 027 403 9100	- 53875 38138	- 2/3 NP 2/3 P	- 13/04/25 13/04/25
тс	Same	e as above STMS de	tails		-	-	-	-
Others as required	Emer WTO Metli	gency Services C – Signals & Camer nk/GWRC Bus –Serv	as vices Disruptions T	eam	*555 or 111 0800 869 286 0800 801 700	N/A	N/A	N/A
TMP preparation								
	Satvir S	Singh		14/03/2023	S.S.	74011	L2/3 NP	30/09/24
Preparation	Name	e (STMS qualifie	d)	Date	Signature	ID no.	Qualificati on	Expiry date
This TMP meets Co	PTTM	requirements			Number	of diagrams		45
TMP returned for								
correction (if required)	Name	2	APP	ROVED	Signature	ID no.	Qualificati on	Expiry date
Engineer/TMC to co	omplet	e following sec	tion when app	eroval or acce	eptance requi	red		
Traffic control devices n	nanual r	part 8 CoPTTM	SectidathEWaira			ans	Editio	n 4 Anril 2020

WAKA KOT NZ TRANSPORT AGENCY	ΓΑΗΙ	RCA consent (eg CAR/WAP) and/or RCA contract reference							
Temporary safety barrier system	The at review	tached temporary road safety ba ed as being fit for purpose	arrier	r design has	s been indeper	dently	Yes No No	ot required	
TMP Approved									
	Name			Date	Signature	ID no.	Qualificati on	Expiry date	
Acceptance by TMC (only									
required if TMP approved by	Name	Name Date Signature ID no.						Expiry date	
Qualifier for engine	eer or T	MC approval							
Approval of this TM management diagra	IP autho ams.	prises the use of any regulator	ry sig	gns includ	ed in the TMF	or attached	traffic		
This TMP is approve	ed on th	ne following basis:							
1. To the best of th	e appro	oving engineer's/TMC's judgm	ent	this TMP o	conforms to t	he requireme	ents of CoPTTN	Л.	
<ol> <li>This plan is appropriate presented by t applicant.</li> </ol>	oved or he app	the basis that the activity, th icant. Any inaccuracy in the p	e loo ortr	cation and ayal of thi	l the road env s information	vironment hav is the respor	ve been corre nsibility of the	ctly	
3. The TMP provide	es so fai	as is reasonably practicable,	a sat	fe and fit f	or purpose T	TM system.			

4. The STMS for the activity is reminded that it is the STMS's duty to postpone, cancel or modify operations due to the

#### Notification to TMC prior to occupying worksite/Notification completed

Type of notification	<ul> <li>Notification to be by means of the weekly roadwork's report as</li> </ul>	Notificatio	Date	-	
to TMC required	advised to relevant RCA's	n completed	Time	-	



APPROVED TRAFFIC MANGEMENT COMPANIES						]
ATMS:	All Traffic Management Services					1
TTM PROVIDER	Jade Ng	021 767 541	53266	ABC-NP R	15/05/2024	
TTM CONTACT	Vena Lamsam	021 767 165	39930	ABC-NP R	22/09/2024	
TTM CONTACT	Martyn Sauaiga	027 348 9478	72781	L 2/3 NP	30/07/2023	]
PTS:	Precise Traffic Solutions Ltd					1
TTM CONTACT	Jaymie Baker	027 639 7875				1
	Bux Manuseuga	027 836 5243				1
Man At Work:						T
TTM CONTACT	Kurt Purver-Smith	027 274 2369				
TTM CONTACT	Todd Lynch	027 282 0998				1
TTM CONTACT	Ratu Kapaiwai	027 836 5243				
TRAN7-	Traffic Management NZ		-			uncil
TTM CONTACT	Steven Loftus	027 491 9494				t <sup>C</sup>
Traffic Flow						VE 1730 Distri
	Stove Huriwaka	021 044 027				
	Jacob Quinn	022 044 1336				Not the second s
						Vun Nun Nun Vai
Hanging Around Ltd:						
TTM CONTACT	Sam Redhill	021 505 900				CAI Jair STh Sou
Stapp Contracting Ltd:						1
TTM CONTACT	Shane Pihema	027 249 9882				1
Leading Taranaki Recruitment / Traffic Management:						T T
TTM CONTACT	Chantelle Mereriana Ngaia	027 2555 002				
						]
Traffic Safe New Zealand Limited:						1
TTM CONTACT	Julie Hitchcock	027 450 6565				



NZ TRAI AGENCY	TMP or generic plan reference								
ON-SITE RE On-site record	ON-SITE RECORD On-site record must be retained with TMP for 12 months.								
Location details	Road names(s):		House number/RPs:		Suburb:				
Working sp	ace								
Person responsible for working									
space	Name			Signature					
Where the STI	MS/TC is responsit	ble for both the working s	space and TTM they s	ign above and in the	e appropriate TTN	l box below			
ттм									
STMS in charge of									
ТТМ	Name		TTM ID Number	Warrant expiry date	Signature		Time		
Worksite handover									
replacement	Name	1	ID Number	Warrant expiry date	Signature		Time		
STMS	Tick to confirm ha completed	ndover briefing							

Delegation					
Worksite control					
accepted by	Name	ID Number	Warrant expiry date	Signature	Time
TC/STMS-NP	Tick to confirm briefing completed				

#### \_\_\_\_\_

i omporary of						
Street/road nam	e (RPs or street numbers):	TSL action	Date:	Time:	TSL speed:	Length of TSL (m):
		TSL installed				
		TSL remains in place	9			
From:	To:	TSL removed				
Street/road nam	e (RPs or street numbers):	TSL action	Date:	Time:	TSL speed:	Length of TSL (m):
		TSL installed				
		TSL remains in place	9			
From:	To:	TSL removed				
Street/road nam	e (RPs or street numbers):	TSL action	Date:	Time:	TSL speed:	Length of TSL (m):
		TSL installed				
		TSL remains in place	)			
From:	To:	TSL remains in place TSL removed	)			
From: Street/road nam	To: e (RPs or street numbers):	TSL remains in place TSL removed TSL action	) Date:	Time:	TSL speed:	Length of TSL (m):
From: Street/road nam	To: e (RPs or street numbers):	TSL remains in place TSL removed TSL action TSL installed	Date:	Time:	TSL speed:	Length of TSL (m):
From: Street/road nam	To: e (RPs or street numbers):	TSL remains in place TSL removed TSL action TSL installed TSL remains in place	Date:	Time:	TSL speed:	Length of TSL (m):
From: Street/road nam From:	To: e (RPs or street numbers): To:	TSL remains in place TSL removed TSL action TSL installed TSL remains in place	Date:	Time:	TSL speed:	Length of TSL (m):



Lain 24 March 2023



Worksite monit	oring							
TTM to be monitore	ed and 2 hourly in	spections doc	umented below					
Items to be inspec	ted	TTM set-up	2 hourly check	TTM removal				
High-visibility garme	ent worn by all?							
Signs positioned as	per TMP?							
Conflicting signs co	vered?							
Correct delineation	as per TMP?							
Lane widths approp	riate?							
Appropriate positive	e TTM used?							
Footpath standards	met?							
Cycle lane standard	ls met?							
Traffic flows OK?								
Adequate property a	access?							
Barrier deflection ar	ea is clear?							
Add others as requi	ired							
Time inspection co	ompleted:							
Signature:								
Comments:								
Time	Adjustment m	ade and reas	on for change					
		ſ	APPR	OVED				
			CAR R926006					
			STMS Number	131730				

Traffic control devices manual part 8 CoPTTM

Section EWappendix APITraffic management plans

Checking process for generic TMPs									
This form, or a sin	nilar company record, must be con	mpleted prior	to set ι	ıp of a	worksit	e where a gei	neric T	MP is used.	
Location details									
Road name(s)			House numbe	r/RP(s	5)			Cuburt	
Road name(s)			House numbe	r/RP(s	;)			Suburb	
Generic TMP reference no.	т	MD no(s).					<b>N</b> in	ote: The checking p clude all the TMDs	process must to be used
Category	Points to consider		Y	N	Comme	ent/Mitigatio	n		
Road level	Is this at the correct road level	?							
	Are the following catered for in TMP?	the generic							
	Intersections								
Shape         • Vertical Curves (hills)									
	Horizontal Curves (corners)	)							
	Sufficient advance warning								
	<ul> <li>Check that there is:</li> <li>sufficient length to place the planned direction and protection</li> </ul>								
Direction and protection	<ul> <li>sufficient road width to place planned direction and prote minimum lane width is 2.75</li> </ul>	ce the action ie im							
	adequate sight distance on	both sides							
	sufficient room to accommon required positive traffic contractions of the sufficient required positive traffic contractions of the sufficient room to accommon required positive traffic contractions of the sufficient room to accommon required positive traffic contractions of the sufficient room to accommon required positive traffic contractions of the sufficient room to accommon required positive traffic contractions of the sufficient room to accommon required positive traffic contractions of the sufficient room to accommon required positive traffic contractions of the sufficient room to accommon required positive traffic contractions of the sufficient room to accommon required positive traffic contractions of the sufficient room to accommon required positive traffic contractions of the sufficient room to accommon required positive traffic contractions of the sufficient room to accommon required positive traffic contractions of the sufficient room to accommon required positive traffic contractions of the sufficient room to accommon required positive traffic contractions of the sufficient room to accommon required positive traffic contractions of the sufficient room to accommon room to accommon required positive traffic contractions of the sufficient room to accommon room to accommon required positive traffic contractions of the sufficient room to accommon r	odate trol							
Proposed speed restrictions	Is a TSL required? Refer to the TSL decision mate CoPTTM (section E Appendix	rix in B)							
Plant and equipment	Will your plant and equipment designated working space?	fit within the							
Personal safety	Are all workers able to carry or within the designated working If not are they covered by the inspections?	ut their work space? rules for							
	Is diagram(s) detailed in the ge	eneric TMP?							
Layout diagrams	Does the diagram(s) match the section of the TMP?	e written							
RCA notification	Has the RCA been notified?								
Completed by:									
STMS/TC in charge of									
worksite	Name		Sign	ature		Da	te	Qualification	ID number
(All names to be entered before site set-up)	c	APPR	<u>s</u> ov	ΈD					
	Name Ja	ain Thomas	Sign	ature		Da	te	Qualification	ID number
	S	outh Wairar	apa Dis	strict (	Council				





![](_page_30_Figure_1.jpeg)

![](_page_31_Figure_1.jpeg)

#### SHOULDER AND ROADSIDE ACTIVITIES F2.6 Work in parking lane Level 1 Permanent speed less than 65km/h Notes 1. Where work is carried out in the legal parking lane (a ï place where a vehicle would normally park with a footpath and/or kerb and Parking Lane channel alongside), the following minimum Footpath standard of TTM must be Berm provided: a 10m taper in front of the work vehicle cones alongside the TG2 work vehicle and the working space 63 a longitudinal safety zone a 1m lateral safety zone along the working space a T1A (or other) appropriate advance warning sign) mounted on the back of the work vehicle 2.T1A road works and TG2 WORKS END signs are optional 3. The work vehicle must be no larger than a light truck and may have an amber 0 flashing beacon 4. Traffic management must G=10m be provided where footpath users or cyclists are affected 5. This layout may only be used during daylight hours machinery must not be 8 used in this situation, a more substantial closure is required

APPROV

STMS Number 131730

South Wairarapa District Council

CAR R926006 Jain Thomas

24 March 2023

6.Large plant and

![](_page_33_Figure_1.jpeg)

![](_page_34_Figure_1.jpeg)

![](_page_35_Figure_1.jpeg)


































- 4. Use TSLs if required by TSL decision matrix
- 5. The T144 X0km/h AHEAD sign is optional

CAR R926006
Jain Thomas
STMS Number 131730 South Wairarapa District Council
Jaine
4
24 March 2023

www.invarion.com



ATTROVED
CAR R926006
Jain Thomas
STMS Number 131730
South Wairarapa District Council
Camp
4
24 March 2023





24 March 2023



#### Notes

- 1. This diagram may be used at a T intersection by removing any one of the roads
- 2. \*Calculation of taper length for lateral shift of less than 3.5m is:
  - WxG
  - 3.5
  - W = Width of lane G = Taper length in metres from the level 1 layout distance table
- 3. Install shifting taper to move road users into the new alignment
- 4. Use TSLs if required by TSL decision matrix
- 5. The T144 X0km/h AHEAD sign is optional

APPROVED	
CAR R926006	
Jain Thomas	
STMS Number 131730	
South Wairarapa District Council	
Jaime	
4	
24 March 2023	













www.invarion.com

# TMC APPROVAL REQUIRED FOR BOTH ATTENED AND UNATTENDED SITES



#### Notes

- 1. Signpost all intersections to return diverted traffic back to normal/intended route:
  - Use TD3A, B, C route signs to indicate detour ahead
  - Use appropriate TD(A, B, C) 1, 2, 3, 4, 5, 6 route signs before each intersection
  - Use TD5 signs to advise end of detour
- 2. Detour route plan required with this layout







Traffic control devices manual part 8 CoPTTM



# TWO-WAY TWO-LANE ROAD Other hazard Flooding, washout, slip, slippery surface

F2.26 Level 1



#### Static operations **TWO-WAY TWO-LANE ROAD** F2.27 **Unattended worksites** Level 1 New seal - unattended and/or unswept worksite Notes 7144 1.Use TSLs if required **1537/531** by TSL decision matrix ХО КМАЛ ∢ 2.Worksites need IEM SE positive traffic THANK YOU management to ensure **TG31** all road users travel at C гот/гся rot/rsa the TSL 3.Use cones to form a OX മ OX • 🔳 threshold treatment at **RS1. RS2 RS1. RS2** the start of the new C or RS3 or RS3 seal. Minimum of 10 cones at 5m centres 4. Cones on the trafficked F side of signs for sites to be left unattended overnight 5.TSLs to be repeated at not more than 400m intervals 6.The T144 X0km/h Repeater TSLs at 400m max AHEAD sign is optional ret/rea 07 RS1/TG1 or RS3 or RS3 ပ รรร , เรร RS1, RS2 XO X0 ш TEM RS1/TG1 RS1/TG1 C 1631 THANK YOU APP ∢ CAR R9260 Jain ThonTR3/TR31/ STMS Number144 South Wairarapa

Section F

Traffic control devices manual part 8 CoPTTM



## **TWO-WAY TWO-LANE ROAD Unattended worksites** Surface hazard

### Notes

TR4

- 1. This layout must not be used on an alignment with horizontal curves (corners) or when repairs are carried out on or near horizontal curves. See TMD F2.29
- 2.On long worksites, use 'Next X km' plates, repeat temporary speed limit signs at not more than 400m intervals
- 3. Signs for some alternative situations:

Uneven

Surface

Slippery TR2 Surface Gravel/ TR3 Unsealed Surface TR31 New Seal TR32 Seal Repairs 4. Cones to be placed on left of carriageway for full

- length of hazard at 10m centres or at least 3 cones, whichever is the greater
- 5.Cones on the trafficked side of signs for sites to be left unattended overnight
- 6.Worksites need positive traffic management to ensure all road users travel at the TSL
- 7.Use TSLs if required by TSL decision matrix
- 8.The T144 X0km/h AHEAD sign is optional



Traffic control devices manual part 8 CoPTTM

### Static operations

## TWO-WAY TWO-LANE ROAD Unattended worksites Seal repairs on a curve





# TWO-WAY TWO-LANE ROAD Single-lane alternating flow Portable e-STOP

### Notes

- 1.Provide details of make and model of portable traffic signals in the TMP
- 2.Use PN11 no stopping signs, if necessary as per the approved TMP
- 3.Install temporary RP61/RP62 signs



- 4.Minimum 5 cones in cone threshold.
- 5. Extend or place extra advance warning signs towards on-coming traffic beyond any expected traffic queues
- 6.CONTINGENCY PLAN: F2.14 to be implemented should issues arise with e-STOP/ adverse weather conditions or where stop go is unsuitable. ex; Short term stoppages is defined as "stopping traffic for a short period of time within a static site, at inconsistent intervals to assist with the entry/exit of vehicles or small tasks required to be undertaken in the live lane".

7. In circumstances where for safety reasons, the use of stop/go operations is deemed more appropriate, a site specific safe work method statement must be prepared.

- 8.The T144 30km/h AHEAD sign is optional on roads under 65km/h
- 9. e-STOP can only be used on an attended site. e-STOPs must be manned at all times.

о А

CAR R

STM

South

Jain

PR

260<u>06</u>

Wairarap

T1A/T144

uncil

nomas

24 March 2023



29T

MOKKS END

ATMS02 Level 1





			www.invarion.com
Methodology PEDESTRIAN PROVISION Detail FOOTPATH CLOSED - PEDESTRIANS ESCORTED Restiticions	ROAD LEVEL: ALL SPEED LIMIT: ALL	ATMS05	STMS to consider if additional safety measures are appropriate to protect hazards / guide pedestrians past the stee.g. safety fencing / cone bars. This is particularly important around excavations. In some instances requirements may change between attended and unattended sites.
		Spotters	
	000000000000000000000000000000000000000		
			FOOTPATH CLOSED
Notes: - One spotter can be used over short distances where the suitably control pedestrians through the working space i.e - This plan can ONLY be used during attended times.	ey can e. 20m.	APPROVED CAR R926006 Jain Thomas STMS Number 131730	PLEASE WAIT TO BE ESCORTED THROUGH
		South Wairarapa District Council	


